

**14<sup>th</sup> Street Streetscape Project N.W.**  
**From Thomas Circle to Florida Ave**  
**DC Contract No.: DCKA-2016-C-0043**

FAP No.: STP-2016 (054)

**CONSTRUCTION MANAGER'S**  
**WEEKLY PROGRESS REPORT**  
**07/30/2018 – 08/04/2018**

**Project Website:** [www.14thstreetproject.com](http://www.14thstreetproject.com)



*Placing Temporary Asphalt over the lateral trenches between N Street and Rhode Island Ave on the Westside*

## 1. EXECUTIVE SUMMARY

### Project Description:

The scope of the construction work includes the followings:

- The removal and disposal of existing roadway pavement, curb and gutter and sidewalks, milling of existing asphalt pavement to the extents shown on plans.
- The resurfacing of existing asphalt pavement using 2" Superpave AC surface on 14<sup>th</sup> Street between Thomas Circle and Florida Ave as shown in the plans.
- The replacement of all curbs and gutters with Granite Curbs, 12" Brick Gutter, Concrete Sidewalk, Wheelchair/Bicycle Ramps, and Cobble Stone LID Paver, Bioretention Planters as shown on the plans or as directed.
- The removal and transportation to storage yard of Existing Traffic Signals and Light Poles as shown on plans. Traffic signal relocation and equipment upgrading of Traffic Signals at all intersections of 14<sup>th</sup> Street within the project limit as shown on plans.
- Streetscaping throughout the 14<sup>th</sup> Street corridor as shown in the plans.
- The installation of traffic signing and permanent pavement markings.
- Upgrading of street lighting throughout the 14<sup>th</sup> Street corridor as shown in the plans.
- Construction and upgrading of single catch basin, double catch basin, and triple catch basin.
- Construction / Upgrading of new Watermains, Fire Hydrants
- Full Reconstruction of R Street.
- Installation of new Bus Islands and bus pads as shown on the plans and as directed.
- The installation and use of erosion and sediment control measures as required.
- Mobilization and demobilization, performance of field layout, provision and maintenance of engineer's field facilities, progress photographs, and the proper maintenance of vehicular and pedestrian traffic during construction, including provision of all required construction warning and detour signs and traffic control devices.

### Work by Others

The PEPCO manhole replacement or vault adjustments activities will be done by others approved by PEPCO. The ATCS CM team will coordinate all these activities with the Contractor and PEPCO.

## 2. STATUS OF CONSTRUCTION / PROGRESS SUMMARY

### Progress Summary:

1. Omni onsite excavating and installing electrical conduits and manholes
2. Omni adjusting and installing Catch Basins and Combine Sewer Manholes
3. Omni removed and pour Streetlight / Traffic Signal Foundation.
4. FMCC installing Temporary Traffic Signal Poles
5. FMCC onsite providing MOT for Omni

### CM Community Outreach Activities

1. Connected with retailers and property owners in project corridor to provide updates and address any questions or concerns.
2. Project Website is up and running. Responded to email questions that came through Project Website.

## 3. ISSUES / ACTION ITEMS

- Ongoing Issues / Items: Pepco manhole conflict with Bus Island, Triple Catch Basin at P Street

- New Issues / Items: Bus Shelter Removal / Installation
- Action Items: Pepco scheduling to look at conflict and give CM a report on time frame. PSI / DC Water Looking at replacing Triple with a Double. PSI requested that a single be installed if possible north of conflict to maintain capacity.
- Spoke with Carla Longshore from DDOT TDD. Reaching out to WMATA about closing of Bus Stops

## 4. MEETINGS / PROJECT COORDINATION

Progress Meeting are schedule at the Field Office every Tuesday at 10:30am

## 5. DAILY WORK PERFORMED

### Monday 07/30/2018

1. Omni completed backfilling around the Catch Basins at the NE and SW corner of 14<sup>th</sup> and Rhode Island Ave
2. Omni continued installing 2" PVC Conduit between C11 to L19, and L13 to L21
3. Omni formed and poured Streetlight Foundation L19
4. Omni placed RC-6 and 6" of Aggregate Base material between C05 to L12, C07 to L14, C09 to L17, MH-2 to MH-4
5. Omni placed Class E PCC concrete base over approved Aggregate Base Material
6. FMCC was onsite providing MOT for these operations

### Tuesday 07/31/2018

1. Omni excavated and installed Catch Basin CB-02 (NW corner of 14<sup>th</sup> and N Street)
2. Omni continued installing 2" and 4" PVC Conduit between MH-05 to MH-03, MH-02 to MH-05, MH-02 to MH-04
3. Omni removed the abandon Street Car track between C11 to L19, and C13 to L21
4. FMCC Electrical finished the Temporary Signals at the N Street Intersection
5. FMCC was onsite providing MOT for these operations

### Wednesday 08/01/2018

1. Omni began excavation and installation of the 15" PCC connection pipe for Catch Basin CB-02 and pour DC WASA mix for the cradle.
2. Omni continued installing 2" PVC Conduit between C11 to L19, C13 to L21
3. Omni installed MH-04 and MH-03
4. FMCC was onsite providing MOT for these operations

### Thursday 08/02/2018

1. Omni began backfilling of the 15" PCC connection pipe for Catch Basin CB-02
2. Omni demo the existing streetlight / traffic signal foundations at SW corner of 14<sup>th</sup> and Rhode Island Ave
3. Omni placed RC-6 and 6" of Aggregate Base material between C09 to L17, C13 to L21, MH-05 to MH-03, C11 to L19, MH-02 to MH-04
4. Omni placed Class E PCC concrete base over approved Aggregate Base material
5. Omni installed MH-05

6. FMCC was onsite providing MOT for these operations

## Friday 08/03/2018

1. Omni formed and poured the Streetlight / Traffic Foundation L21
2. Omni removed existing foundation at the SW and NW corner of N Street
3. FMCC was onsite providing MOT for these operations.

## Saturday 08/04/2018

1. Contractor elected not to work today

## 6. INSPECTION & MATERIAL TESTS PERFORMED

- 8/01/18 3.0CY of DC WASA Mix was placed and tested. Slump 4.0"

## 7. RFI's / SUBMITTALS

- Requests For Information:
  - o We have received 10 RFIs; 8 RFIs have been answered.
- Submittals:
  - o We have received 60 Submittals; 57 Submittals have been Approved

## 8. CHANGE ORDERS/TASK ORDERS

- o None

## 9. DBE or CBE PARTICIPATION SUMMARIES

- ATCS CBE / DBE Activity:
  - o Hayat Brown LLC.: Provided Office Engineering support for this project.
- ATCS CBE / DBE Activity
  - o Cube Root, Corp.: Providing an Electrical Inspector to support the project.
- Fort Myer Construction Corp. DBE Activity:
  - o Omni Excavators Inc.

## 10. ACCIDENTS / INCIDENTS

- None

## 11. PHOTOS OF WORK PERFORMED THIS PERIOD





*Installation of new Streetlight Foundation between N Street and Rhode Island Ave*



*Removal of Existing Traffic Signal / Streetlight Foundation at the SW Corner of Rhode Island Ave*





*Installation of PVC Conduit on the Westside of N Street*



*Density Testing of Aggregate Base Material on the Westside of N Street*