

**14<sup>th</sup> Street Streetscape Project N.W.**  
**From Thomas Circle to Florida Ave**  
**DC Contract No.: DCKA-2016-C-0043**

**FAP No.: STP-2016 (054)**

---

**CONSTRUCTION MANAGER'S**  
**WEEKLY PROGRESS REPORT**  
**2/04/2019 – 2/09/2019**

---

**Project Website:** [www.14thstreetproject.com](http://www.14thstreetproject.com)



*New PCC Sidewalk at the SE corner of 14<sup>th</sup> and Q Street*

## 1. EXECUTIVE SUMMARY

### Project Description:

The scope of the construction work includes the followings:

- The removal and disposal of existing roadway pavement, curb and gutter and sidewalks, milling of existing asphalt pavement to the extents shown on plans.
- The resurfacing of existing asphalt pavement using 2" Superpave AC surface on 14<sup>th</sup> Street between Thomas Circle and Florida Ave as shown in the plans.
- The replacement of all curbs and gutters with Granite Curbs, 12" Brick Gutter, Concrete Sidewalk, Wheelchair/Bicycle Ramps, and Cobble Stone LID Paver, Bioretention Planters as shown on the plans or as directed.
- The removal and transportation to storage yard of Existing Traffic Signals and Light Poles as shown on plans. Traffic signal relocation and equipment upgrading of Traffic Signals at all intersections of 14<sup>th</sup> Street within the project limit as shown on plans.
- Streetscaping throughout the 14<sup>th</sup> Street corridor as shown in the plans.
- The installation of traffic signing and permanent pavement markings.
- Upgrading of street lighting throughout the 14<sup>th</sup> Street corridor as shown in the plans.
- Construction and upgrading of single catch basin, double catch basin, and triple catch basin.
- Construction / Upgrading of new Watermains, Fire Hydrants
- Full Reconstruction of R Street.
- Installation of new Bus Islands and bus pads as shown on the plans and as directed.
- The installation and use of erosion and sediment control measures as required.
- Mobilization and demobilization, performance of field layout, provision and maintenance of engineer's field facilities, progress photographs, and the proper maintenance of vehicular and pedestrian traffic during construction, including provision of all required construction warning and detour signs and traffic control devices.

### Work by Others

The PEPCO manhole replacement or vault adjustments activities will be done by others approved by PEPCO. The ATCS CM team will coordinate all these activities with the Contractor and PEPCO.

## 2. STATUS OF CONSTRUCTION / PROGRESS SUMMARY

### Progress Summary:

1. Omni onsite excavating and installing electrical conduits and manholes
2. Omni is excavating and installing Traffic Signal and Street Light Foundations
3. Omni excavating and installing Catch Basins and Sewer Manholes
4. Omni excavating and install new water main and Fire Hydrants for DC Water
5. Den installing PCC Sidewalk, Granite Curb, Brick Gutter, ADA Ramps
6. FMCC Electrical Installing Traffic Signal Poles, Transformer Bases, Traffic Control Cabinets, and Pendent Poles
7. FMCC onsite providing MOT for Subcontractors

### CM Community Outreach Activities

1. Connected with retailers and property owners in project corridor to provide updates and address any questions or concerns.
2. Project Website is up and running. Responded to email questions that came through Project Website.

### 3. ISSUES / ACTION ITEMS

- Ongoing Issues / Items: Pepco working on conflicts (approx. 12) and to give CM a report on time frame for design and corrections.
- Clear Channel provide a cost for removal, request a detail breakdown of cost
- Action Items:
- New Issues / Items: None

### 4. MEETINGS / PROJECT COORDINATION

Progress Meeting are schedule at the Field Office every Tuesday at 10:30am

### 5. DAILY WORK PERFORMED

#### Monday 2/04/2019

1. DEN worked at the SE Corner of 14<sup>th</sup> and Q Street, and NE Corner of 14<sup>th</sup> and P Street installing embankment and setting Granite Curb and placement of ADA Ramp at the bump outs.
2. Omni continue excavating and installing 2" and 4" PVC Conduit between TC17 to P17, MH78 to EM03, MH68 to MH67, MH68 to MH66
3. Omni excavated and installed manhole MH67
4. Omni placed PCC Base around EM03
5. FMCC was onsite providing MOT for these operations

#### Tuesday 2/05/2019

1. Omni placed RC-6 as backfill and GAB as Aggregate Base Material in the electrical trenches for (MH68 to MH66, EM03 to MH78)
2. Omni continued to install two (2) Combine sewer manholes (MH23, and MH16)
3. DEN began construction of the bump out at the SE corner of 14<sup>th</sup> and Q Street
4. FMCC was onsite providing MOT for these operations

#### Wednesday 2/06/2019

1. Omni placed Class E concrete as PCC over TC17 to P17, MH78 to Em03, MH68 to MH67, and MH68 to MH 66
2. DEN placed PCC sidewalk at the SE Corner of 14<sup>th</sup> and Q and at the SW corner of 14<sup>th</sup> and Q Street
3. FMCC was onsite providing MOT for these operations

#### Thursday 2/07/2019

1. Omni placed 2" and 4" PVC Conduit between EM10 to L91, EM10 to MH74, EM10 to TS59
2. Omni installed the PCC connection pipe between MH16 to CB-24
3. DEN backfilled abandoned vault between Church and Q Street on the Westside
4. FMCC Electrical removed two (2) existing Pendent poles (R22, R23)
5. FMCC was onsite providing MOT for these operations

#### Friday 2/08/2019

1. DEN placed an ADA Ramp at the SW Corner of 14<sup>th</sup> and Q Street
2. DEN continued with PCC Sidewalk replacement between Q Street and P Street on the Westside
3. Omni excavated and installed Manhole (MH64) and installed 2" and 4" PVC Conduit between MH64 to MH63
4. FMCC was onsite providing MOT for these operations

## Saturday 2/09/2019

1. Contractor elected not work this day

### 6. INSPECTION & MATERIAL TESTS PERFORMED

- 2/7/19 17.0 CY of Class E concrete Slump 6", Air 7.2% and four (4) cylinders were made

### 7. RFI's / SUBMITTALS

- Requests For Information:
  - o We have received 18 RFIs; 17 RFIs have been answered.
- Submittals:
  - o We have received 73 Submittals; 72 Submittals have been Approved

### 8. CHANGE ORDERS/TASK ORDERS

- o CM Task Order Modification submitted to DDOT for time extension was approved

### 9. DBE or CBE PARTICIPATION SUMMARIES

- ATCS CBE / DBE Activity:
  - o Hayat Brown LLC.: Provided Office Engineering support for this project.
- ATCS CBE / DBE Activity:
  - o Cube Root, Corp.: Providing an Electrical Inspector to support the project.
- Fort Myer Construction Corp. DBE Activity:
  - o Omni Excavators Inc.
  - o Den United LLC.


### 10. ACCIDENTS / INCIDENTS

- None

### 11. PHOTOS OF WORK PERFORMED THIS PERIOD



*Placement of PCC pad for Sewer Manhole (MH16)*



*Installation of Brick Gutter near SE Corner of 14<sup>th</sup> and Q Street*



*Saw Cutting for Bump Out installation*



*Installation of Brick Combine Sewer at MH23*



*Construction of Temporary Traffic Signal*



*New ADA Ramp at the SE Corner of 14<sup>th</sup> and Q Street*