

**14<sup>th</sup> Street Streetscape Project N.W.**  
**From Thomas Circle to Florida Ave**  
**DC Contract No.: DCKA-2016-C-0043**

**FAP No.: STP-2016 (054)**

---

**CONSTRUCTION MANAGER'S**  
**WEEKLY PROGRESS REPORT**  
**12/10/2018 – 12/15/2018**

---

**Project Website:** [www.14thstreetproject.com](http://www.14thstreetproject.com)



*Placement of ADA Ramps at the NE Corner of 14<sup>th</sup> and Rhode Island Ave*

## 1. EXECUTIVE SUMMARY

### Project Description:

The scope of the construction work includes the followings:

- The removal and disposal of existing roadway pavement, curb and gutter and sidewalks, milling of existing asphalt pavement to the extents shown on plans.
- The resurfacing of existing asphalt pavement using 2" Superpave AC surface on 14<sup>th</sup> Street between Thomas Circle and Florida Ave as shown in the plans.
- The replacement of all curbs and gutters with Granite Curbs, 12" Brick Gutter, Concrete Sidewalk, Wheelchair/Bicycle Ramps, and Cobble Stone LID Paver, Bioretention Planters as shown on the plans or as directed.
- The removal and transportation to storage yard of Existing Traffic Signals and Light Poles as shown on plans. Traffic signal relocation and equipment upgrading of Traffic Signals at all intersections of 14<sup>th</sup> Street within the project limit as shown on plans.
- Streetscaping throughout the 14<sup>th</sup> Street corridor as shown in the plans.
- The installation of traffic signing and permanent pavement markings.
- Upgrading of street lighting throughout the 14<sup>th</sup> Street corridor as shown in the plans.
- Construction and upgrading of single catch basin, double catch basin, and triple catch basin.
- Construction / Upgrading of new Watermains, Fire Hydrants
- Full Reconstruction of R Street.
- Installation of new Bus Islands and bus pads as shown on the plans and as directed.
- The installation and use of erosion and sediment control measures as required.
- Mobilization and demobilization, performance of field layout, provision and maintenance of engineer's field facilities, progress photographs, and the proper maintenance of vehicular and pedestrian traffic during construction, including provision of all required construction warning and detour signs and traffic control devices.

### Work by Others

The PEPCO manhole replacement or vault adjustments activities will be done by others approved by PEPCO. The ATCS CM team will coordinate all these activities with the Contractor and PEPCO.

## 2. STATUS OF CONSTRUCTION / PROGRESS SUMMARY

### Progress Summary:

1. Omni onsite excavating and installing electrical conduits and manholes
2. Omni is excavating and installing Traffic Signal and Street Light Foundations
3. Omni is installing and abandoning Fire Hydrants
4. DEN installing Granite Curb and Brick Gutter
5. DEN demoing and installing PCC Sidewalk
6. DEN installing Permeable Pavers (Granite Cobble Stones)
7. FMCC Electrical installing TEC Cabinets, Traffic Signal Poles, Transformer Bases, and Pendent Poles
8. FMCC onsite providing MOT for Subcontractors

### CM Community Outreach Activities

1. Connected with retailers and property owners in project corridor to provide updates and address any questions or concerns.
2. Project Website is up and running. Responded to email questions that came through Project Website.

### 3. ISSUES / ACTION ITEMS

- Ongoing Issues / Items: Bus Shelter Removal, PEPCO Manhole conflicts
  
- New Issues / Items:
  
- Action Items: Pepco working on conflicts (approx. 9) and give CM a report on time frame for design and corrections.
  
- Clear Channel provide a cost for removal, still waiting on the disconnect cost

### 4. MEETINGS / PROJECT COORDINATION

Progress Meeting are schedule at the Field Office every Tuesday at 10:30am

### 5. DAILY WORK PERFORMED

#### Monday 12/10/2018

1. Den continued placing PCC Sidewalk at the NEC of Rhode Island Ave
2. Den poured the ADA ramp at the SW corner of N Street
3. Omni continued to excavate and install 2" and 4" PVC Conduit between C66A to MH-91, MH-85 to C66
4. Omni installed manhole MH-91
5. FMCC Electrical furnished and installed Street Light Pole L23
6. FMCC was onsite providing MOT for these operations

#### Tuesday 12/11/2018

1. Den continued the replacement of the PCC Sidewalk between NEC of Rhode Island Ave and toward P Street
2. Den began the Granite Curb and Brick Gutter installation between Rhode Island and P Street
3. Omni continued to excavate and place 2" and 4" PVC conduit between MH-86 to P13
4. Omni installed one (1) Manhole (MH-89)
5. Omni began preparation for the water main shutdown for the Fire Hydrant at 14<sup>th</sup> and Q Street
6. FMCC Electrical furnished and installed three (3) Traffic Communication Cabinets (TEC-2, TEC-3, and TEC-5)
7. FMCC was onsite providing MOT for these operations.

#### Wednesday 12/12/2018

1. Omni excavated and installed manhole MH-88
2. Omni continued with the electrical trench excavation between V and W Street
3. Den complete the PCC sidewalk at the SW corner of N Street
4. Den also continued to place Brick Gutter between Rhode Island Ave to P Street
5. FMCC Electrical removed the Pendant Pole at the SE corner of U Street
6. FMCC was onsite providing MOT for these operations

#### Thursday 12/13/2018

1. Den continued placement of PCC Sidewalk, Brick Gutter, and Granite Curb between Rhode Island to P Street
2. Omni placed RC-6 and Aggregate Base Material between MH-91 to MH-92 and QA/ QC was on site to test for compaction
3. Omni placed Class E Concrete as PCC base between MH-91 to MH-92
4. Omni continue installing 2" and 4" PVC Conduit between MH-85 to C66, MH-88 to MH-86
5. Omni work over night on the installation of the new Fire Hydrant at the NE corner of 14<sup>th</sup> and Q
6. FMCC was onsite providing MOT for these operations

## Friday 12/14/2018

1. Den continued to place PCC Sidewalk between Rhode Island and P Street and at the SE corner of P Street
2. Den also continued placing the Granite Cobble Stone between Rhode Island and P Street
3. Omni placed RC-6 as backfill and Aggregate Base Material between MH-85 to C66, MH-86 to MH-88. QA/QC was on site to test for compaction
4. Omni placed Class E Concrete as PCC Base over approved base material.
5. FMCC was onsite providing MOT for these operations

## Saturday 12/08/2018

1. Contractor cancelled work on Friday due to the inclement weather forecasted for today

## 6. INSPECTION & MATERIAL TESTS PERFORMED

- None

## 7. RFI's / SUBMITTALS

- Requests For Information:
  - o We have received 15 RFIs; 14 RFIs have been answered.
- Submittals:
  - o We have received 68 Submittals; 68 Submittals have been Approved

## 8. CHANGE ORDERS/TASK ORDERS

- o CM Task Order Modification submitted to DDOT for time extension

## 9. DBE or CBE PARTICIPATION SUMMARIES

- ATCS CBE / DBE Activity:
  - o Hayat Brown LLC.: Provided Office Engineering support for this project.
- ATCS CBE / DBE Activity
  - o Cube Root, Corp.: Providing an Electrical Inspector to support the project.

- Fort Myer Construction Corp. DBE Activity:
  - o Omni Excavators Inc.
  - o Den United LLC.

## 10. ACCIDENTS / INCIDENTS

- None
- 

## 11. PHOTOS OF WORK PERFORMED THIS PERIOD



*Placing PCC Sidewalk at the NE Corner of 14<sup>th</sup> and Rhode Island Ave*



*Installation of Brick Gutter Between Rhode Island and P Street*



*Installation of a new piece of 12" Water Main Pipe at 14<sup>th</sup> and Q Street*



*Installation of New Fire Hydrant at the NE corner of 14<sup>th</sup> and Q Street*



*Placement of PCC Base between V Street and U Street*