

**14<sup>th</sup> Street Streetscape Project N.W.**  
**From Thomas Circle to Florida Ave**  
**DC Contract No.: DCKA-2016-C-0043**

**FAP No.: STP-2016 (054)**

**CONSTRUCTION MANAGER'S**  
**WEEKLY PROGRESS REPORT**  
**2/11/2019 – 2/16/2019**

**Project Website:** [www.14thstreetproject.com](http://www.14thstreetproject.com)



*Installation of New Traffic Signal Cables at 14<sup>th</sup> and N Street*

## 1. EXECUTIVE SUMMARY

### Project Description:

The scope of the construction work includes the followings:

- The removal and disposal of existing roadway pavement, curb and gutter and sidewalks, milling of existing asphalt pavement to the extents shown on plans.
- The resurfacing of existing asphalt pavement using 2" Superpave AC surface on 14<sup>th</sup> Street between Thomas Circle and Florida Ave as shown in the plans.
- The replacement of all curbs and gutters with Granite Curbs, 12" Brick Gutter, Concrete Sidewalk, Wheelchair/Bicycle Ramps, and Cobble Stone LID Paver, Bioretention Planters as shown on the plans or as directed.
- The removal and transportation to storage yard of Existing Traffic Signals and Light Poles as shown on plans. Traffic signal relocation and equipment upgrading of Traffic Signals at all intersections of 14<sup>th</sup> Street within the project limit as shown on plans.
- Streetscaping throughout the 14<sup>th</sup> Street corridor as shown in the plans.
- The installation of traffic signing and permanent pavement markings.
- Upgrading of street lighting throughout the 14<sup>th</sup> Street corridor as shown in the plans.
- Construction and upgrading of single catch basin, double catch basin, and triple catch basin.
- Construction / Upgrading of new Watermains, Fire Hydrants
- Full Reconstruction of R Street.
- Installation of new Bus Islands and bus pads as shown on the plans and as directed.
- The installation and use of erosion and sediment control measures as required.
- Mobilization and demobilization, performance of field layout, provision and maintenance of engineer's field facilities, progress photographs, and the proper maintenance of vehicular and pedestrian traffic during construction, including provision of all required construction warning and detour signs and traffic control devices.

### Work by Others

The PEPCO manhole replacement or vault adjustments activities will be done by others approved by PEPCO. The ATCS CM team will coordinate all these activities with the Contractor and PEPCO.

## 2. STATUS OF CONSTRUCTION / PROGRESS SUMMARY

### Progress Summary:

1. Omni onsite excavating and installing electrical conduits and manholes
2. Omni is excavating and installing Traffic Signal and Street Light Foundations
3. Omni excavating and installing Catch Basins and Sewer Manholes
4. Omni excavating and install new water main and Fire Hydrants for DC Water
5. Den installing PCC Sidewalk, Granite Curb, Brick Gutter, ADA Ramps
6. FMCC Electrical Installing Traffic Signal Poles, Transformer Bases, Traffic Control Cabinets, and Pendent Poles
7. FMCC onsite providing MOT for Subcontractors

### CM Community Outreach Activities

1. Connected with retailers and property owners in project corridor to provide updates and address any questions or concerns.
2. Project Website is up and running. Responded to email questions that came through Project Website.

### 3. ISSUES / ACTION ITEMS

- Ongoing Issues / Items: Pepco working on conflicts (approx. 12) and to give CM a report on time frame for design and corrections.
- Clear Channel provide a cost for removal, request a detail breakdown of cost
- Action Items:
  
- New Issues / Items: None

### 4. MEETINGS / PROJECT COORDINATION

Progress Meeting are schedule at the Field Office every Tuesday at 10:30am

### 5. DAILY WORK PERFORMED

#### Monday 2/11/2019

1. Contractor cancelled all activities due to inclement weather

#### Tuesday 2/12/2019

1. Contractor cancelled all activities due to inclement weather

#### Wednesday 2/13/2019

1. Omni installed Catch Basin CB-37, and the PCC connection pipe for CB-40
2. DEN excavated and replaced the PCC Driveway between Church and Q Street
3. DEN removed and replaced PCC Sidewalk on the 1500 Block of Church Street
4. DEN placed one (1) ADA at the SW corner of 14<sup>th</sup> and Church Street
5. Omni placed temporary asphalt at 14<sup>th</sup> and U Street
6. Omni encased the 4" PVC Conduit between EM03 to MH78, EM10 to MH74, Em10 to TS59, and EM10 to L91
7. FMCC was onsite providing MOT for these operations

#### Thursday 2/14/2019

1. Omni encased 2" PVC Conduit between MH73 to L89
2. Omni excavated and installed Combine Sewer Manhole MH23
3. DEN continued to remove and placed Structural Soil and PCC Sidewalk
4. DEN formed and installed the other ADA ramp at the SW Corner of 14<sup>th</sup> and Church
5. FMCC was onsite providing MOT for these operations

#### Friday 2/15/2019

1. DEN began excavation on the bump out at the SW corner of 14<sup>th</sup> and Q Street
2. Omni installed catch Basin CB37, and PCC connection pipe for CB-33
3. Omni placed PCC Concrete for encasement of PVC Conduit between MH73 to L89, MH74 to C59, MH64 to MH63

4. Omni encased the 4" PVC Conduit between MH66 to MH68
5. FMCC was onsite providing MOT for these operations

### Saturday 2/16/2019

1. Omni removed Street Car Tack between C54 to L83, C52 to L81
2. Omni abandoned an existing Catch Basin north of 14<sup>th</sup> and W Street on the Westside
3. FMCC Electrical began pulling 7 conductor 14 AWG, and 4 conductor 18 AWG cable at the intersection of 14<sup>th</sup> and N Street.
4. FMCC was onsite providing MOT for these operations

## 6. INSPECTION & MATERIAL TESTS PERFORMED

- QA/QC was onsite performing compaction testing of backfill and aggregate base material

## 7. RFI's / SUBMITTALS

- Requests For Information:
  - o We have received 18 RFIs; 17 RFIs have been answered.
- Submittals:
  - o We have received 73 Submittals; 72 Submittals have been Approved

## 8. CHANGE ORDERS/TASK ORDERS

- o CM Task Order Modification submitted to DDOT for time extension was approved

## 9. DBE or CBE PARTICIPATION SUMMARIES

- ATCS CBE / DBE Activity:
  - o Hayat Brown LLC.: Provided Office Engineering and Inspection support for this project.
- Fort Myer Construction Corp. DBE Activity:
  - o Omni Excavators Inc.
  - o Den United LLC.

## 10. ACCIDENTS / INCIDENTS

- None

## 11. PHOTOS OF WORK PERFORMED THIS PERIOD



*Removal of Street Car Tracks between Swann and T Street*



*Abandonment of existing catch basin at 14<sup>th</sup> and W Street*



*QA/QC testing Aggregate Base Material prior to PCC Base placement*



*Installation of ADA Ramp at SW Corner of Church Street*



*Construction of Temporary Traffic Signal*



*New Driveway Entrance between Church and Q Street*