

**14<sup>th</sup> Street Streetscape Project N.W.**  
**From Thomas Circle to Florida Ave**  
**DC Contract No.: DCKA-2016-C-0043**

**FAP No.: STP-2016 (054)**

---

**CONSTRUCTION MANAGER'S**  
**WEEKLY PROGRESS REPORT**  
**08/13/2018 – 08/18/2018**

---

**Project Website:** [www.14thstreetproject.com](http://www.14thstreetproject.com)



Excavation for Double Catch Basin at *Rhode Island Ave on the Westside*

## 1. EXECUTIVE SUMMARY

### Project Description:

The scope of the construction work includes the followings:

- The removal and disposal of existing roadway pavement, curb and gutter and sidewalks, milling of existing asphalt pavement to the extents shown on plans.
- The resurfacing of existing asphalt pavement using 2" Superpave AC surface on 14<sup>th</sup> Street between Thomas Circle and Florida Ave as shown in the plans.
- The replacement of all curbs and gutters with Granite Curbs, 12" Brick Gutter, Concrete Sidewalk, Wheelchair/Bicycle Ramps, and Cobble Stone LID Paver, Bioretention Planters as shown on the plans or as directed.
- The removal and transportation to storage yard of Existing Traffic Signals and Light Poles as shown on plans. Traffic signal relocation and equipment upgrading of Traffic Signals at all intersections of 14<sup>th</sup> Street within the project limit as shown on plans.
- Streetscaping throughout the 14<sup>th</sup> Street corridor as shown in the plans.
- The installation of traffic signing and permanent pavement markings.
- Upgrading of street lighting throughout the 14<sup>th</sup> Street corridor as shown in the plans.
- Construction and upgrading of single catch basin, double catch basin, and triple catch basin.
- Construction / Upgrading of new Watermains, Fire Hydrants
- Full Reconstruction of R Street.
- Installation of new Bus Islands and bus pads as shown on the plans and as directed.
- The installation and use of erosion and sediment control measures as required.
- Mobilization and demobilization, performance of field layout, provision and maintenance of engineer's field facilities, progress photographs, and the proper maintenance of vehicular and pedestrian traffic during construction, including provision of all required construction warning and detour signs and traffic control devices.

### Work by Others

The PEPCO manhole replacement or vault adjustments activities will be done by others approved by PEPCO. The ATCS CM team will coordinate all these activities with the Contractor and PEPCO.

## 2. STATUS OF CONSTRUCTION / PROGRESS SUMMARY

### Progress Summary:

1. Omni onsite excavating and installing electrical conduits and manholes
2. Omni adjusting and installing Catch Basins and Combine Sewer Manholes
3. Omni removed and pour Streetlight / Traffic Signal Foundation.
4. FMCC installing Temporary Traffic Signal Poles
5. FMCC onsite providing MOT for Omni

### CM Community Outreach Activities

1. Connected with retailers and property owners in project corridor to provide updates and address any questions or concerns.
2. Project Website is up and running. Responded to email questions that came through Project Website.

## 3. ISSUES / ACTION ITEMS

- Ongoing Issues / Items: Bus Shelter Removal / Installation, PEPCO Manhole conflicts

- New Issues / Items:
- Action Items: Pepco scheduling to look at conflict and give CM a report on time frame. PSI / DC Water Looking at replacing Triple with a Double. PSI requested that a single be installed if possible north of conflict to maintain capacity.
- Spoke with Carla Longshore from DDOT TDD. Reaching out to WMATA about closing of Bus Stops

## 4. MEETINGS / PROJECT COORDINATION

Progress Meeting are schedule at the Field Office every Tuesday at 10:30am

## 5. DAILY WORK PERFORMED

### Monday 08/13/2018

1. Omni backfilled with RC-6 and 6" of Aggregate Base Material Between MH12 to MH14
2. Omni placed Class E PCC concrete over approved Aggregate Base material between MH12 to MH14
3. FMCC Electrical placed the Temporary Traffic Signals at the NE and SE Corner of 14<sup>th</sup> and S Street
4. FMCC was onsite providing MOT for these operations

### Tuesday 08/14/2018

1. Omni continued to install 4" PVC Conduit between MH-12 to MH-15, MH-12 to PO3
2. Omni installed one (1) manhole1 (MH15)
3. Omni excavated and installed the Double Catch Basin at the corner of Church (CB-09)
4. FMCC Electrical placed the Temporary Signal at the SE corner of 14<sup>th</sup> and R Street
5. FMCC was onsite providing MOT for these operations

### Wednesday 08/15/2018

1. Omni began excavation for the 15" PCC connection pipe for Catch Basin CB-09
2. Omni continued to install 2" PVC conduit between L40 to C24, and L42 to M29
3. Omni backfilled with RC-6 and 6" of Aggregate Base material between M12 to M15, M13 to M15, M12 to PO3
4. Omni placed Class E concrete as PCC base over approved Aggregate Base Material
5. FMCC was onsite providing MOT for these operations

### Thursday 08/16/2018

1. Omni excavated and placed 2" PVC conduit between C19 to L35, and C21 to L37
2. Omni Test pit for Combined Sewer Manhole M-26
3. Omni formed and placed two (2) Street Light Foundation (L40, and L42)
4. FMCC Electrical placed the Temporary Signal at the NE corner of 14<sup>th</sup> and U Street
5. FMCC was onsite providing MOT for these operations

### Friday 08/17/2018

1. Omni continued to install 4" PVC Conduit between MH-28 to EM02, MH-20 to MH-22, MH-20 to MH-21
2. Omni installed the Catch Basin at the NW Corner of Rhode Island Ave
3. Omni removed one (1) 12" Dia. Tree to install new Catch Basin
4. FMCC was onsite providing MOT for these operations.

## Saturday 08/18/2018

1. Omni continued to install 4" PVC Conduit between MH-28 to EM02, MH-20 to MH-22, MH-20 to MH-21
2. FMCC was onsite providing MOT for this operation

## 6. INSPECTION & MATERIAL TESTS PERFORMED

- N/A

## 7. RFI's / SUBMITTALS

- Requests For Information:
  - o We have received 10 RFIs; 9 RFIs have been answered.
- Submittals:
  - o We have received 62 Submittals; 60 Submittals have been Approved

## 8. CHANGE ORDERS/TASK ORDERS

- o None

## 9. DBE or CBE PARTICIPATION SUMMARIES

- ATCS CBE / DBE Activity:
  - o Hayat Brown LLC.: Provided Office Engineering support for this project.
- ATCS CBE / DBE Activity
  - o Cube Root, Corp.: Providing an Electrical Inspector to support the project.
- Fort Myer Construction Corp. DBE Activity:
  - o Omni Excavators Inc.

## 10. ACCIDENTS / INCIDENTS

- None

## 11. PHOTOS OF WORK PERFORMED THIS PERIOD



*Installation of new Streetlight Foundation between P Street and Church St.*



*Excavation of Lateral and Street Light Foundation between P Street and Church St.*



*Compaction of RC-6 material at the NW corner of P Street*



*Encasement of 2" PVC Conduit for Lateral between P Street and Church St.*



*Excavation for 4" and 2" PVC Conduit at the intersection of 14<sup>th</sup> and P Street*



*Placement of Temporary Traffic Signal at the NE Corner of 14<sup>th</sup> and U Street*