

**14<sup>th</sup> Street Streetscape Project N.W.**  
**From Thomas Circle to Florida Ave**  
**DC Contract No.: DCKA-2016-C-0043**

**FAP No.: STP-2016 (054)**

---

**CONSTRUCTION MANAGER'S**  
**WEEKLY PROGRESS REPORT**  
**09/24/2018 – 09/29/2018**

---

**Project Website:** [www.14thstreetproject.com](http://www.14thstreetproject.com)



*Installing the Double Catch Basin at NW corner of 14<sup>th</sup> and Corcoran Street*

## 1. EXECUTIVE SUMMARY

### Project Description:

The scope of the construction work includes the followings:

- The removal and disposal of existing roadway pavement, curb and gutter and sidewalks, milling of existing asphalt pavement to the extents shown on plans.
- The resurfacing of existing asphalt pavement using 2" Superpave AC surface on 14<sup>th</sup> Street between Thomas Circle and Florida Ave as shown in the plans.
- The replacement of all curbs and gutters with Granite Curbs, 12" Brick Gutter, Concrete Sidewalk, Wheelchair/Bicycle Ramps, and Cobble Stone LID Paver, Bioretention Planters as shown on the plans or as directed.
- The removal and transportation to storage yard of Existing Traffic Signals and Light Poles as shown on plans. Traffic signal relocation and equipment upgrading of Traffic Signals at all intersections of 14<sup>th</sup> Street within the project limit as shown on plans.
- Streetscaping throughout the 14<sup>th</sup> Street corridor as shown in the plans.
- The installation of traffic signing and permanent pavement markings.
- Upgrading of street lighting throughout the 14<sup>th</sup> Street corridor as shown in the plans.
- Construction and upgrading of single catch basin, double catch basin, and triple catch basin.
- Construction / Upgrading of new Watermains, Fire Hydrants
- Full Reconstruction of R Street.
- Installation of new Bus Islands and bus pads as shown on the plans and as directed.
- The installation and use of erosion and sediment control measures as required.
- Mobilization and demobilization, performance of field layout, provision and maintenance of engineer's field facilities, progress photographs, and the proper maintenance of vehicular and pedestrian traffic during construction, including provision of all required construction warning and detour signs and traffic control devices.

### Work by Others

The PEPCO manhole replacement or vault adjustments activities will be done by others approved by PEPCO. The ATCS CM team will coordinate all these activities with the Contractor and PEPCO.

## 2. STATUS OF CONSTRUCTION / PROGRESS SUMMARY

### Progress Summary:

1. Omni onsite excavating and installing electrical conduits
2. Omni adjusting and installing Catch Basins and 15" PCC Connection Pipes
3. Omni excavating and installing Street Light and Traffic Signal Foundations
4. FMCC Electrical Installing Street Light Poles. LED/Globes and pulling cable for Street Lights
5. FMCC onsite providing MOT for Omni and FMCC Electrical

### CM Community Outreach Activities

1. Connected with retailers and property owners in project corridor to provide updates and address any questions or concerns.
2. Project Website is up and running. Responded to email questions that came through Project Website.

## 3. ISSUES / ACTION ITEMS

- Ongoing Issues / Items: Bus Shelter Removal / Installation, PEPCO Manhole conflicts

- New Issues / Items:
- Action Items: Pepco working on conflicts (approx. 25) and give CM a report on time frame for design and corrections.
- Spoke with Carla Longshore from DDOT TDD. Need to reach back out to get assistance with Clear Channel and getting the Street Car Shelters

## 4. MEETINGS / PROJECT COORDINATION

Progress Meeting are schedule at the Field Office every Tuesday at 10:30am

## 5. DAILY WORK PERFORMED

### Monday 09/24/2018

1. Omni cancelled activities for today
2. FMCC Electrical continued installing the Twin 20 Street Light Poles for L27, L29, L35, L37, L40, L42, L43, L49, L54, L56, L68, L70, L76, L84, L93
3. FMCC Electrical began install the #16 Cast Iron Street Light Poles L53A, L74A
4. FMCC Electrical began install the 100 Watt LEDs and Globes for L04, L05, L06, L07, L53A
5. FMCC was onsite providing MOT for these operations

### Tuesday 09/25/2018

1. Omni excavated and installed 2" and 4" PVC Conduit between MH-03 to HB-01, MH03 to TC1, MH-03 to TS-01, MH-03 to L08, Mh-03 to HB-04, MH-03 to TS-06
2. Omni excavated and formed for two (2) Street Light / Traffic Signal Foundations
3. Excel Tree Service was on site to preform Tree Trimming, however left due to cars being in the way
4. FMCC was onsite providing MOT for these operations

### Wednesday 09/26/2018

1. Omni encased the PVC Conduit installed on the previous day
2. Omni used Class B Concrete to pout the two (2) Street Light / Traffic Signal Foundations L23, TS-09
3. FMCC Electrical continued to pull #10 and #8 wire between N Street and Rhode Island Ave from the Manholes to the various Street Lights
4. FMCC was onsite providing MOT for these operations

### Thursday 09/27/2018

1. Omni excavated and installed 2" and 4" PVC Conduit between MH-21 to L31, MH-05 to L09, MH-21 to TEC 1
2. Omni formed and poured the foundation for L08, TS-01, and L09
3. Omni poured the Traffic Comm. Cabinet Foundation for TEC-1
4. Omni excavated and installed the double Catch Basin CB-14 at 14<sup>th</sup> and Corcoran
5. FMCC Electrical continued to pull #10 and #8 wire between N Street and Rhode Island Ave
6. FMCC was onsite providing MOT for these operations

## Friday 09/28/2018

1. FMCC Electrical continued to pull #10 and #8 wire between Church and Corcoran Street
2. Omni excavated and began installing the 15" PCC connection pipe for CB-14
3. Omni backfilled and placed Temporary Asphalt over electrical trench in the sidewalk at SW corner of 14<sup>th</sup> and N Street and SW corner of 14<sup>th</sup> and Rhode Island Ave
4. FMCC was onsite providing MOT for these operations.

## Saturday 09/29/2018

1. FMCC Electrical continued to install the 100-watt LEDs and Globes between N Street and Corcoran Street.
2. Omni continued to work excavate and install the 15" PCC connection pipe for CB-08
3. Omni removed / abandoned the existing catch basin and connection pipe at the NW corner of 14<sup>th</sup> and P Street.
4. FMCC was onsite providing MOT for these operations

## 6. INSPECTION & MATERIAL TESTS PERFORMED

- 9/26/18 19.0 CY of Class B Air 5.8%, Slump 5.0", a set of cylinders were made

## 7. RFI's / SUBMITTALS

- Requests For Information:
  - o We have received 12 RFIs; 11 RFIs have been answered.
- Submittals:
  - o We have received 64 Submittals; 63 Submittals have been Approved

## 8. CHANGE ORDERS/TASK ORDERS

- o None

## 9. DBE or CBE PARTICIPATION SUMMARIES

- ATCS CBE / DBE Activity:
  - o Hayat Brown LLC.: Provided Office Engineering support for this project.
- ATCS CBE / DBE Activity
  - o Cube Root, Corp.: Providing an Electrical Inspector to support the project.
- Fort Myer Construction Corp. DBE Activity:
  - o Omni Excavators Inc.

## 10. ACCIDENTS / INCIDENTS

- None

## 11. PHOTOS OF WORK PERFORMED THIS PERIOD



*Installation of PVC Conduit for Traffic Signal and Street Lights*



*Excavation for CB-14 at the NW corner of Corcoran Street*



*Installing the 100-watt LEDs and Globes on Twin 20 Street Lights*



*Pulling #10 and #8 wire for Street Lights*



*Placing Temporary Asphalt over Electrical conduit trenches*



*Installation of 15" PCC Connection Pipe for CB-08 at the NW corner of P Street*