

**14<sup>th</sup> Street Streetscape Project N.W.**  
**From Thomas Circle to Florida Ave**  
**DC Contract No.: DCKA-2016-C-0043**

**FAP No.: STP-2016 (054)**

---

**CONSTRUCTION MANAGER'S**  
**WEEKLY PROGRESS REPORT**  
**1/28/2018 – 2/02/2019**

---

**Project Website:** [www.14thstreetproject.com](http://www.14thstreetproject.com)



*New Water Main and Fire hydrant Connection at 14<sup>th</sup> and Swann Street*

## 1. EXECUTIVE SUMMARY

### Project Description:

The scope of the construction work includes the followings:

- The removal and disposal of existing roadway pavement, curb and gutter and sidewalks, milling of existing asphalt pavement to the extents shown on plans.
- The resurfacing of existing asphalt pavement using 2" Superpave AC surface on 14<sup>th</sup> Street between Thomas Circle and Florida Ave as shown in the plans.
- The replacement of all curbs and gutters with Granite Curbs, 12" Brick Gutter, Concrete Sidewalk, Wheelchair/Bicycle Ramps, and Cobble Stone LID Paver, Bioretention Planters as shown on the plans or as directed.
- The removal and transportation to storage yard of Existing Traffic Signals and Light Poles as shown on plans. Traffic signal relocation and equipment upgrading of Traffic Signals at all intersections of 14<sup>th</sup> Street within the project limit as shown on plans.
- Streetscaping throughout the 14<sup>th</sup> Street corridor as shown in the plans.
- The installation of traffic signing and permanent pavement markings.
- Upgrading of street lighting throughout the 14<sup>th</sup> Street corridor as shown in the plans.
- Construction and upgrading of single catch basin, double catch basin, and triple catch basin.
- Construction / Upgrading of new Watermains, Fire Hydrants
- Full Reconstruction of R Street.
- Installation of new Bus Islands and bus pads as shown on the plans and as directed.
- The installation and use of erosion and sediment control measures as required.
- Mobilization and demobilization, performance of field layout, provision and maintenance of engineer's field facilities, progress photographs, and the proper maintenance of vehicular and pedestrian traffic during construction, including provision of all required construction warning and detour signs and traffic control devices.

### Work by Others

The PEPCO manhole replacement or vault adjustments activities will be done by others approved by PEPCO. The ATCS CM team will coordinate all these activities with the Contractor and PEPCO.

## 2. STATUS OF CONSTRUCTION / PROGRESS SUMMARY

### Progress Summary:

1. Omni onsite excavating and installing electrical conduits and manholes
2. Omni is excavating and installing Traffic Signal and Street Light Foundations
3. Omni excavating and installing Catch Basins and Sewer Manholes
4. Omni excavating and install new water main and Fire Hydrants for DC Water
5. Den installing PCC Sidewalk, Granite Curb, Brick Gutter, ADA Ramps
6. FMCC Electrical Installing Traffic Signal Poles, Transformer Bases, Traffic Control Cabinets, and Pendent Poles
7. FMCC onsite providing MOT for Subcontractors

### CM Community Outreach Activities

1. Connected with retailers and property owners in project corridor to provide updates and address any questions or concerns.
2. Project Website is up and running. Responded to email questions that came through Project Website.

### 3. ISSUES / ACTION ITEMS

- Ongoing Issues / Items: Pepco working on conflicts (approx. 12) and to give CM a report on time frame for design and corrections.
- Clear Channel provide a cost for removal, request a detail breakdown of cost
- Action Items:
- New Issues / Items: None

### 4. MEETINGS / PROJECT COORDINATION

Progress Meeting are schedule at the Field Office every Tuesday at 10:30am

### 5. DAILY WORK PERFORMED

#### Monday 1/28/2019

1. DEN worked at the SE Corner of 14<sup>th</sup> and Corcoran, and SE Corner of 14<sup>th</sup> and Q Street installing embankment and setting Granite Curb and placement of ADA Ramp at the bump outs.
2. Omni continue excavating and installing 2" and 4" PVC Conduit between EM03 to MH78
3. Omni excavated and installed a Catch Basin (CB-24) just south of T Street
4. FMCC was onsite providing MOT for these operations

#### Tuesday 1/29/2019

1. Omni excavated and installed a manhole at 14<sup>th</sup> and T Street (MH78)
2. Omni replaced the frame and cover of EM03 at the SW corner of U Street
3. Omni connected the New Fire hydrant at Swann Street into the water main
4. FMCC Electrical installed three (3) Traffic Controller Cabinets on site (TC1, TC4, and TC17)
5. FMCC was onsite providing MOT for these operations

#### Wednesday 1/30/2019

1. Omni continue to install and encase PVC Conduit at 14<sup>th</sup> and T Street MH66 to MH68
2. Omni excavated and install a manhole (MH68)
3. Omni began building the brick combine sewer manhole (MH16) just south of T Street
4. FMCC was onsite providing MOT for these operations

#### Thursday 1/31/2019

1. Contractor did not work due to inclement weather

#### Friday 2/01/2019

1. Contractor did not work due to inclement weather

#### Saturday 2/02/2019

1. Omni excavated and install a new Catch Basin (CB-37) just south of W Street on the westside

2. Omni continued with the excavation and installation of PVC Conduit between MH66 to MH68, MH68 to L86 on T Street
3. Omni continued to construct the Brick Combined Sewer Manhole (MH-16) south of T Street
4. FMCC was onsite providing MOT for these operations

## 6. INSPECTION & MATERIAL TESTS PERFORMED

- None

## 7. RFI's / SUBMITTALS

- Requests For Information:
  - o We have received 18 RFIs; 17 RFIs have been answered.
- Submittals:
  - o We have received 72 Submittals; 71 Submittals have been Approved

## 8. CHANGE ORDERS/TASK ORDERS

- o CM Task Order Modification submitted to DDOT for time extension was approved

## 9. DBE or CBE PARTICIPATION SUMMARIES

- ATCS CBE / DBE Activity:
  - o Hayat Brown LLC.: Provided Office Engineering support for this project.
- ATCS CBE / DBE Activity
  - o Cube Root, Corp.: Providing an Electrical Inspector to support the project.
- Fort Myer Construction Corp. DBE Activity:
  - o Omni Excavators Inc.
  - o Den United LLC.

## 10. ACCIDENTS / INCIDENTS

- None

## 11. PHOTOS OF WORK PERFORMED THIS PERIOD



*Demo of existing PCC Bus Pad on the Eastside before Q Street*



*Installation of 4" PVC Conduit between MH66 to MH68 on T Street*



*Placement of PCC base for Brick Combine Sewer Manhole*



*Installation of New Traffic Controller Cabinet*



*Replacement of Frame and Cover of Old Traffic Signal Manhole (EM03)*



*New ADA Ramp at the SE Corner of 14<sup>th</sup> and Q Street*