

14th Street Streetscape Project N.W.
From Thomas Circle to Florida Ave
DC Contract No.: DCKA-2016-C-0043

FAP No.: STP-2016 (054)

CONSTRUCTION MANAGER'S
WEEKLY PROGRESS REPORT
06/18/2018 – 06/23/2018

Project Website: www.14thstreetproject.com



Excavating for Curb Bump out at the SE Corner of Rhode Island Ave

1. EXECUTIVE SUMMARY

Project Description:

The scope of the construction work includes the followings:

- The removal and disposal of existing roadway pavement, curb and gutter and sidewalks, milling of existing asphalt pavement to the extents shown on plans.
- The resurfacing of existing asphalt pavement using 2" Superpave AC surface on 14th Street between Thomas Circle and Florida Ave as shown in the plans.
- The replacement of all curbs and gutters with Granite Curbs, 12" Brick Gutter, Concrete Sidewalk, Wheelchair/Bicycle Ramps, and Cobble Stone LID Paver, Bioretention Planters as shown on the plans or as directed.
- The removal and transportation to storage yard of Existing Traffic Signals and Light Poles as shown on plans. Traffic signal relocation and equipment upgrading of Traffic Signals at all intersections of 14th Street within the project limit as shown on plans.
- Streetscaping throughout the 14th Street corridor as shown in the plans.
- The installation of traffic signing and permanent pavement markings.
- Upgrading of street lighting throughout the 14th Street corridor as shown in the plans.
- Construction and upgrading of single catch basin, double catch basin, and triple catch basin.
- Construction / Upgrading of new Watermains, Fire Hydrants
- Full Reconstruction of R Street.
- Installation of new Bus Islands and bus pads as shown on the plans and as directed.
- The installation and use of erosion and sediment control measures as required.
- Mobilization and demobilization, performance of field layout, provision and maintenance of engineer's field facilities, progress photographs, and the proper maintenance of vehicular and pedestrian traffic during construction, including provision of all required construction warning and detour signs and traffic control devices.

Work by Others

The PEPCO manhole replacement or vault adjustments activities will be done by others approved by PEPCO. The ATCS CM team will coordinate all these activities with the Contractor and PEPCO.

2. STATUS OF CONSTRUCTION / PROGRESS SUMMARY

Progress Summary:

1. Omni onsite excavating and installing electrical conduits and manholes
2. FMCC Electrical Division onsite installing Street Light Foundations
3. FMCC Electrical Division onsite installing Temporary Traffic Signals
4. DEN onsite demoing and replacing Curb and Gutter
5. DEN onsite demoing and replacing PCC Sidewalk
6. FMCC onsite providing MOT for Omni and DEN

CM Community Outreach Activities

1. Connected with retailers and property owners in project corridor to provide updates and address any questions or concerns.
2. Project Website is up and running. Responded to email questions that came through Project Website.

3. ISSUES / ACTION ITEMS

- Ongoing Issues / Items:

- New Issues / Items:

- Action Items:

4. MEETINGS / PROJECT COORDINATION

Progress Meeting are schedule at the Field Office every Tuesday at 10:30am

Meeting held on 5/18/18 with Whitman-Walker Clinic to discuss their schedule and review the Streetscape of their plans to see if they match what we are placing / or what we have planned for that area.

5. DAILY WORK PERFORMED**Monday 06/18/2018**

1. Omni continued to install 2" and 4" PVC Conduit between MH-65 to MH-66, and MH-66 to MH-70
2. Omni installed MH-66
3. Omni placed backfilled with 6" of RC-6 and poured Class E as PCC base between T Street and Wallach Rd. Backfill was tested prior to placement of the PCC Base.
4. DEN installed the ADA ramps at the SE corner of Rhode Island Ave as well as the new radius curb and brick Gutter
5. DEN replaced the existing sidewalk with new PCC Sidewalk in front of Building 1341 at the SE corner of Rhode Island
6. Omni installed a new TCC foundation at the SE corner of 14th and Rhode Island Ave
7. FMCC Electrical started the Temporary Traffic Signal Phase at the SE and NE corner of 14th and P Street
8. FMCC was onsite providing MOT for these operations

Tuesday 06/19/2018

1. Omni onsite installing 2" and 4" PVC Conduit between MH-66 to MH-71, and MH-70 to MH-71
2. Omni placed RC-6 backfill and 6" of Aggregate Base Material between T Street and Wallach Rd.
3. Omni placed Class E PCC concrete as PCC base over approved Aggregate Base Material.
4. Omni installed MH-71
5. DEN continued to demo existing PCC Sidewalk and replace between SE corner of Rhode Island Ave Eastside
6. FMCC Electrical continue to work on the temporary signals at 14th and P on Eastside
7. FMCC was onsite providing MOT for these operations

Wednesday 06/20/2018

1. Omni onsite installing 2" and 4" PVC Conduit between MH-66 to MH-73
2. Omni placed RC-6 backfill and 6" of Aggregate Base Material between MH-66 to MH-71
3. Omni placed Class E PCC concrete as PCC base over approved Aggregate Base Material.
4. DEN repair the NEC of 14th and N Street sidewalk that was poured during a thunderstorm
5. FMCC Electrical began the temporary traffic signal phase at 14th and R Street on the Eastside

6. FMCC provided MOT for these operations.

Thursday 06/21/2018

1. Omni onsite installing 2" and 4" PVC Conduit between MH-66 to MH-73, MH-73 to MH-74
2. Omni placed RC-6 backfill and 6" of Aggregate Base Material between T Street and Wallach Rd.
3. Omni placed Class E PCC concrete as PCC base over approved Aggregate Base Material.
4. Omni installed MH-73
5. Omni demoed two (2) traffic signal foundations at the NE corner of 14th and N Street
6. FMCC Electrical continue to work on the temporary signals at 14th and R on Eastside
7. FMCC was onsite providing MOT for these operations

Friday 06/22/2018

1. FMCC backfilled and cleaned up the area between N Street and Rhode Island Ave
2. Activities were cancelled at 11:00am due to inclement weather

Saturday 06/23/2018

1. Contractor elected not to work

6. INSPECTION & MATERIAL TESTS PERFORMED

- 06/18/18 5.0 CY of Class F Mix PCC Concrete from Monumental Concrete was received. Cylinders were made and 5.0 % air and 5" slump were tested and passed.
- 06/19/18 18.0 CY of Class F Mix PCC Concrete from Monumental Concrete was received. Cylinders were made and 5.0 % air and 5" slump were tested and passed.

7. RFI's / SUBMITTALS

- Requests For Information:
 - o We have received 8 RFIs; 6 RFIs have been answered.
- Submittals:
 - o We have received 57 Submittals; 55 Submittals have been Approved

8. CHANGE ORDERS/TASK ORDERS

- o None

9. DBE or CBE PARTICIPATION SUMMARIES

- ATCS CBE / DBE Activity:
 - o Hayat Brown LLC.: Provided Office Engineering support for this project.

- ATCS CBE / DBE Activity
 - o Cube Root, Corp.: Providing an Electrical Inspector to support the project.

- Fort Myer Construction Corp. DBE Activity:
 - o Omni Excavators Inc.
 - o DEN Construction

10. ACCIDENTS / INCIDENTS

- None


11. PHOTOS OF WORK PERFORMED THIS PERIOD



Placement of PCC Sidewalk at the SE corner of Rhode Island Ave



Aggregate Base Compaction Testing before PCC Base placement



Installation of 15" PCC Sewer Connection Pipe at the NE corner of Rhode Island Ave



Demo of Old Traffic Signal Foundation at the NE corner of N Street



Installation of Granite Curb and Brick Gutter at the SE corner of Rhode Island Ave