

14th Street Streetscape Project N.W.
From Thomas Circle to Florida Ave
DC Contract No.: DCKA-2016-C-0043

FAP No.: STP-2016 (054)

CONSTRUCTION MANAGER'S
WEEKLY PROGRESS REPORT
07/09/2018 – 07/14/2018

Project Website: www.14thstreetproject.com



Excavation for Combine Sewer Manhole MH-07 between P Street and Q Street Eastside

1. EXECUTIVE SUMMARY

Project Description:

The scope of the construction work includes the followings:

- The removal and disposal of existing roadway pavement, curb and gutter and sidewalks, milling of existing asphalt pavement to the extents shown on plans.
- The resurfacing of existing asphalt pavement using 2" Superpave AC surface on 14th Street between Thomas Circle and Florida Ave as shown in the plans.
- The replacement of all curbs and gutters with Granite Curbs, 12" Brick Gutter, Concrete Sidewalk, Wheelchair/Bicycle Ramps, and Cobble Stone LID Paver, Bioretention Planters as shown on the plans or as directed.
- The removal and transportation to storage yard of Existing Traffic Signals and Light Poles as shown on plans. Traffic signal relocation and equipment upgrading of Traffic Signals at all intersections of 14th Street within the project limit as shown on plans.
- Streetscaping throughout the 14th Street corridor as shown in the plans.
- The installation of traffic signing and permanent pavement markings.
- Upgrading of street lighting throughout the 14th Street corridor as shown in the plans.
- Construction and upgrading of single catch basin, double catch basin, and triple catch basin.
- Construction / Upgrading of new Watermains, Fire Hydrants
- Full Reconstruction of R Street.
- Installation of new Bus Islands and bus pads as shown on the plans and as directed.
- The installation and use of erosion and sediment control measures as required.
- Mobilization and demobilization, performance of field layout, provision and maintenance of engineer's field facilities, progress photographs, and the proper maintenance of vehicular and pedestrian traffic during construction, including provision of all required construction warning and detour signs and traffic control devices.

Work by Others

The PEPCO manhole replacement or vault adjustments activities will be done by others approved by PEPCO. The ATCS CM team will coordinate all these activities with the Contractor and PEPCO.

2. STATUS OF CONSTRUCTION / PROGRESS SUMMARY

Progress Summary:

1. Omni onsite excavating and installing electrical conduits and manholes
2. Omni adjusting and installing Catch Basins and Combine Sewer Manholes
3. FMCC onsite providing MOT for Omni

CM Community Outreach Activities

1. Connected with retailers and property owners in project corridor to provide updates and address any questions or concerns.
2. Project Website is up and running. Responded to email questions that came through Project Website.

3. ISSUES / ACTION ITEMS

- Ongoing Issues / Items: Pepco manhole conflict with Bus Island, Triple Catch Basin at P Street
- New Issues / Items:

- Action Items: Pepco scheduling to look at conflict and give CM a report on time frame. PSI / DC Water Looking at replacing Triple with a Double. PSI requested that a single be installed if possible north of conflict to maintain capacity.

4. MEETINGS / PROJECT COORDINATION

Progress Meeting are schedule at the Field Office every Tuesday at 10:30am

5. DAILY WORK PERFORMED

Monday 07/09/2018

1. Omni installed new Double Catch Basin and 15" RCP connection Pipe at the SE corner of 14th and P Street
2. Omni installed CB-10 between P Street and Q Street on the Eastside
3. Omni placed RC-6 backfill and 6" of Aggregate Base Material between Sta. 41+79 to Sta. 42+18
4. Omni placed Class E PCC concrete as PCC base over approved Aggregate Base Material.
5. Omni installed 2" and 4" PVC Conduit between C61 to MH-77
6. Omni installed MH-72
7. FMCC was onsite providing MOT for these operations

Tuesday 07/10/2018

1. Omni excavation for the new Double Catch Basin on the NE corner of 14th and P Street
2. Omni excavated the trench for the electrical duct bank between Wallach and U Street
3. Omni install MH-111
4. FMCC was onsite providing MOT for these operations

Wednesday 07/11/2018

1. Omni began excavation for Combine Sewer MH-07 between P Street and Q Street
2. Omni placed RC-6 backfill and 6" of Aggregate Base material between Sta. 42+18 and Sta. 42+97
3. Omni placed Class E PCC concrete as PCC base over approved Aggregate base material.
4. Omni installed 2" and 4" PVC Conduit between MH-75 to MH-111, MH -72 to L88, MH-72 to MH-71
5. Omni installed MH-59
6. FMCC was onsite providing MOT for these operations

Thursday 07/12/2018

1. Omni continued to excavate for the Combine Sewer MH-07 between P Street and Q Street
2. Omni placed EC-6 backfill and 6" of Aggregate base material between MH-72 o MH-71, MH-111 to MH-75
3. Omni placed Class E PCC concrete as PCC base over approved Aggregate base material.
4. Omni installed 2" and 4" PVC Conduit between MH-59 to MH-61, MH 59 to TS28, and C46 to L74A
5. FMCC was onsite providing MOT for these operations

Friday 07/13/2018

1. Omni onsite installing 2" and 4" PVC Conduit between MH-59 to MH-61
2. Omni installed MH-61

3. Omni excavated, formed and pour Street Light foundation L76, L84, L93, and L74A-16
4. Omni completed excavation of Combine Sewer MH-07 and place #57 stone and #5 rebar for the foundation mat.
5. FMCC was onsite providing MOT for these operations.

Saturday 07/14/2018

1. Contractor elected not to work

6. INSPECTION & MATERIAL TESTS PERFORMED

- N/A

7. RFI's / SUBMITTALS

- Requests For Information:
 - o We have received 10 RFIs; 8 RFIs have been answered.
- Submittals:
 - o We have received 60 Submittals; 57 Submittals have been Approved

8. CHANGE ORDERS/TASK ORDERS

- o None

9. DBE or CBE PARTICIPATION SUMMARIES

- ATCS CBE / DBE Activity:
 - o Hayat Brown LLC.: Provided Office Engineering support for this project.
- ATCS CBE / DBE Activity
 - o Cube Root, Corp.: Providing an Electrical Inspector to support the project.
- Fort Myer Construction Corp. DBE Activity:
 - o Omni Excavators Inc.

10. ACCIDENTS / INCIDENTS

- None

11. PHOTOS OF WORK PERFORMED THIS PERIOD



Installation of 15" RCP Connection pipe at SE corner of 14th and P Street



Placement of #57 stone and #5 rebar for Foundation Mat of MH-07



Rewelding Steel Plates between Wallach and U Street



Compaction Testing of Aggregate Base Material between Wallach and U Street