

14th Street Streetscape Project N.W.
From Thomas Circle to Florida Ave
DC Contract No.: DCKA-2016-C-0043

FAP No.: STP-2016 (054)

CONSTRUCTION MANAGER'S
WEEKLY PROGRESS REPORT
12/24/2018 – 12/29/2018

Project Website: www.14thstreetproject.com



Compacting Backfill for the new Fire Hydrant installed at the NE Corner of 14th and Q Street

1. EXECUTIVE SUMMARY

Project Description:

The scope of the construction work includes the followings:

- The removal and disposal of existing roadway pavement, curb and gutter and sidewalks, milling of existing asphalt pavement to the extents shown on plans.
- The resurfacing of existing asphalt pavement using 2" Superpave AC surface on 14th Street between Thomas Circle and Florida Ave as shown in the plans.
- The replacement of all curbs and gutters with Granite Curbs, 12" Brick Gutter, Concrete Sidewalk, Wheelchair/Bicycle Ramps, and Cobble Stone LID Paver, Bioretention Planters as shown on the plans or as directed.
- The removal and transportation to storage yard of Existing Traffic Signals and Light Poles as shown on plans. Traffic signal relocation and equipment upgrading of Traffic Signals at all intersections of 14th Street within the project limit as shown on plans.
- Streetscaping throughout the 14th Street corridor as shown in the plans.
- The installation of traffic signing and permanent pavement markings.
- Upgrading of street lighting throughout the 14th Street corridor as shown in the plans.
- Construction and upgrading of single catch basin, double catch basin, and triple catch basin.
- Construction / Upgrading of new Watermains, Fire Hydrants
- Full Reconstruction of R Street.
- Installation of new Bus Islands and bus pads as shown on the plans and as directed.
- The installation and use of erosion and sediment control measures as required.
- Mobilization and demobilization, performance of field layout, provision and maintenance of engineer's field facilities, progress photographs, and the proper maintenance of vehicular and pedestrian traffic during construction, including provision of all required construction warning and detour signs and traffic control devices.

Work by Others

The PEPCO manhole replacement or vault adjustments activities will be done by others approved by PEPCO. The ATCS CM team will coordinate all these activities with the Contractor and PEPCO.

2. STATUS OF CONSTRUCTION / PROGRESS SUMMARY

Progress Summary:

1. Omni onsite excavating and installing electrical conduits and manholes
2. Omni is excavating and installing Traffic Signal and Street Light Foundations
3. Omni is installing and abandoning Fire Hydrants
4. DEN installing Granite Curb and Brick Gutter
5. DEN demoing and installing PCC Sidewalk
6. DEN installing Permeable Pavers (Granite Cobble Stones)
7. DEN demoing existing Bus Pads
8. FMCC Electrical Installing Traffic Signal Poles, Transformer Bases, and Pendent Poles
9. FMCC onsite providing MOT for Subcontractors

CM Community Outreach Activities

1. Connected with retailers and property owners in project corridor to provide updates and address any questions or concerns.
2. Project Website is up and running. Responded to email questions that came through Project Website.

3. ISSUES / ACTION ITEMS

- Ongoing Issues / Items: Bus Shelter Removal, PEPCO Manhole conflicts

- New Issues / Items:

- Action Items: Pepco working on conflicts (approx. 9) and give CM a report on time frame for design and corrections.

- Clear Channel provide a cost for removal, still waiting on the disconnect cost

4. MEETINGS / PROJECT COORDINATION

Progress Meeting are schedule at the Field Office every Tuesday at 10:30am

5. DAILY WORK PERFORMED

Monday 12/24/2018

1. Contractor cancelled all activities today due to Holiday Lane Closure restrictions

Tuesday 12/25/2018

1. Contractor did not work due to the Holiday restrictions

Wednesday 12/26/2018

1. DEN continued with the installation of PCC Sidewalk, Granite Curb, Brick Gutter, and Cobble Stone between P Street and Q Street on the Eastside
2. DEN demo the existing Bus Pad between Rhode Island Ave and P Street on the Eastside
3. Omni placed backfill in the excavated trench at 14th and Q for the newly installed Fire Hydrant
4. Omni continue installing the 2" and 4" PVC Conduit between V and U Street
5. Omni installed three (3) Street Light Foundations between V and U Street on the East side
6. FMCC was onsite providing MOT for these operations

Thursday 12/27/2018

1. Omni began excavation and installed Catch Batch CB-20 south of S Street
2. Omni installed manhole M92 at the SE corner of 14th and V Street
3. Omni continued to install 2" and 4" PVC conduit between V and U Street
4. Omni placed aggregate base and PCC Base over Fire hydrant excavation at 14th and Q Street
5. Omni poured the Traffic Control Cabinet and Traffic Signal Pole Foundation at the NE corner of P Street
6. FMCC electrical placed 28.5' Pendent Poles at Rhode Island and P Street
7. FMCC was onsite providing MOT for these operations

Friday 12/28/2018

1. FMCC was on site cleaning up the work zones and MOT
2. All other activities were cancelled due to inclement weather

Saturday 12/29/2018

1. Omni excavated and installed M87 at the SW corner of 14th and V Street
2. Omni installed 4" PVC Conduit between MH91 to MH92, and MH86 to MH87
3. Omni placed Temporary Asphalt over the PCC Base that was in the electrical trenches between V and U Street
4. Omni excavated and began to install the PCC connection Pipe for CB-20
5. Omni removed and excavated more and reinstalled the Catch Basin at 14th and Corcoran on the Westside
6. FMCC was on site providing MOT for these operations

6. INSPECTION & MATERIAL TESTS PERFORMED

- None

7. RFI's / SUBMITTALS

- Requests For Information:
 - o We have received 15 RFIs; 14 RFIs have been answered.
- Submittals:
 - o We have received 68 Submittals; 68 Submittals have been Approved

8. CHANGE ORDERS/TASK ORDERS

- o CM Task Order Modification submitted to DDOT for time extension

9. DBE or CBE PARTICIPATION SUMMARIES

- ATCS CBE / DBE Activity:
 - o Hayat Brown LLC.: Provided Office Engineering support for this project.
- ATCS CBE / DBE Activity
 - o Cube Root, Corp.: Providing an Electrical Inspector to support the project.
- Fort Myer Construction Corp. DBE Activity:
 - o Omni Excavators Inc.
 - o Den United LLC.


10. ACCIDENTS / INCIDENTS

- None
-

11. PHOTOS OF WORK PERFORMED THIS PERIOD



Demo of existing PCC Sidewalk between P Street and Q Street



Installation of new PCC Sidewalk between P Street and Q Street



Placement of Cobble Stone Pavers at the NE Corner of 14th and P Street



QA/QC onsite to perform Compaction Testing of Aggregate Base prior to PCC Base placement



FMCC Electrical installing new Pendant Poles at the SW corner of Rhode Island Ave



4" PVC Conduit installation at the SW Corner of V Street