

**14<sup>th</sup> Street Streetscape Project N.W.**  
**From Thomas Circle to Florida Ave**  
**DC Contract No.: DCKA-2016-C-0043**

FAP No.: STP-2016 (054)

**CONSTRUCTION MANAGER'S**  
**WEEKLY PROGRESS REPORT**  
**1/14/2018 – 1/19/2019**

Project Website: [www.14thstreetproject.com](http://www.14thstreetproject.com)



*Installation of Pedestrian Signal Head at the NE Corner of 14<sup>th</sup> and Q Street*

## 1. EXECUTIVE SUMMARY

### Project Description:

The scope of the construction work includes the followings:

- The removal and disposal of existing roadway pavement, curb and gutter and sidewalks, milling of existing asphalt pavement to the extents shown on plans.
- The resurfacing of existing asphalt pavement using 2" Superpave AC surface on 14<sup>th</sup> Street between Thomas Circle and Florida Ave as shown in the plans.
- The replacement of all curbs and gutters with Granite Curbs, 12" Brick Gutter, Concrete Sidewalk, Wheelchair/Bicycle Ramps, and Cobble Stone LID Paver, Bioretention Planters as shown on the plans or as directed.
- The removal and transportation to storage yard of Existing Traffic Signals and Light Poles as shown on plans. Traffic signal relocation and equipment upgrading of Traffic Signals at all intersections of 14<sup>th</sup> Street within the project limit as shown on plans.
- Streetscaping throughout the 14<sup>th</sup> Street corridor as shown in the plans.
- The installation of traffic signing and permanent pavement markings.
- Upgrading of street lighting throughout the 14<sup>th</sup> Street corridor as shown in the plans.
- Construction and upgrading of single catch basin, double catch basin, and triple catch basin.
- Construction / Upgrading of new Watermains, Fire Hydrants
- Full Reconstruction of R Street.
- Installation of new Bus Islands and bus pads as shown on the plans and as directed.
- The installation and use of erosion and sediment control measures as required.
- Mobilization and demobilization, performance of field layout, provision and maintenance of engineer's field facilities, progress photographs, and the proper maintenance of vehicular and pedestrian traffic during construction, including provision of all required construction warning and detour signs and traffic control devices.

### Work by Others

The PEPCO manhole replacement or vault adjustments activities will be done by others approved by PEPCO. The ATCS CM team will coordinate all these activities with the Contractor and PEPCO.

## 2. STATUS OF CONSTRUCTION / PROGRESS SUMMARY

### Progress Summary:

1. Omni onsite excavating and installing electrical conduits and manholes
2. Omni is excavating and installing Traffic Signal and Street Light Foundations
3. Omni excavating and installing Catch Basins and Sewer Manholes
4. Omni excavating and install new water main and Fire Hydrants for DC Water
5. FMCC Electrical Installing Traffic Signal Poles, Transformer Bases, Traffic Control Cabinets, and Pendent Poles
6. FMCC onsite providing MOT for Subcontractors

### CM Community Outreach Activities

1. Connected with retailers and property owners in project corridor to provide updates and address any questions or concerns.
2. Project Website is up and running. Responded to email questions that came through Project Website.

## 3. ISSUES / ACTION ITEMS

- Ongoing Issues / Items: ADA Building Entrance Ramp at 1541 14<sup>th</sup> Street NW
- Action Items: Pepco working on conflicts (approx. 9) and to give CM a report on time frame for design and corrections.
- Clear Channel provide a cost for removal, request a detail breakdown of cost
- Building owner does not want ramp that was built per plan as they have step inside building. Request removal.
  
- New Issues / Items: None

## 4. MEETINGS / PROJECT COORDINATION

Progress Meeting are schedule at the Field Office every Tuesday at 10:30am

## 5. DAILY WORK PERFORMED

### Monday 1/14/2019

1. Contractor cancelled operation due to inclement weather

### Tuesday 1/15/2019

1. Omni demoed the existing catch basin at the NW corner of 14<sup>th</sup> and Q Street
2. Omni installed the 15" PCC Connection pipe and finished the Combined Sewer Manhole across from Sawann Street
3. Omni began the excavating for the Fire Hydrant at 14<sup>th</sup> and T Street
4. Omni continued with the Electrical Conduit at 14<sup>th</sup> and U Street between MH79 to MH77
5. Omni removed Street Car Track between MH79 to MH77
6. FMCC Electrical began building the Temporary Signals at the NE Corner of 14<sup>th</sup> and Q Street
7. FMCC was onsite providing MOT for these operations

### Wednesday 1/16/2019

1. Omni excavated and installed manhole (MH77)
2. Omni continued to install 4" PVC Conduit between MH79 to MH77, MH77 to MH81, MH77 to C62, and MH 77 to C61
3. Omni removed the existing Traffic Signal / Streetlight Foundation at NE corner of 14<sup>th</sup> and Q Street
4. Omni excavated and installed new Traffic Signal Foundation at NE corner of 14<sup>th</sup> and Q Street
5. Omni began installing the connection pipe for the Catch Basin at 14<sup>th</sup> and Church Street
6. Omni began installation of the Fire Hydrant at 14<sup>th</sup> and Swann
7. FMCC was onsite providing MOT for these operations

### Thursday 1/17/2019

1. Omni continued to install 15" PCC connection pipe into the combine sewer manholes for MH-12, MH-41, and MH-36
2. Omni continued to install 4" PVC Conduit between MH79 to MH77, MH77 to C62
3. FMCC Electrical furnished and installed three (3) Traffic Controller Cabinets at Rhode Island, P Street, and W Street

4. FMCC was onsite providing MOT for these operations

## Friday 1/18/2019

1. Omni placed aggregate base and PCC Base over electrical trench between MH77 to MH79
2. FMCC Electrical installed Pendant Poles at the NE Corner of 14<sup>th</sup> and Q Street
3. FMCC Electrical constructed the Temporary Signal at 14<sup>th</sup> and V Street
4. FMCC was on site providing MOT

## Saturday 1/19/2019

1. The contractor canceled operation due to not being able to get concrete.

## 6. INSPECTION & MATERIAL TESTS PERFORMED

- None

## 7. RFI's / SUBMITTALS

- Requests For Information:
  - o We have received 17 RFIs; 14 RFIs have been answered.
- Submittals:
  - o We have received 72 Submittals; 71 Submittals have been Approved

## 8. CHANGE ORDERS/TASK ORDERS

- o CM Task Order Modification submitted to DDOT for time extension was approved

## 9. DBE or CBE PARTICIPATION SUMMARIES

- ATCS CBE / DBE Activity:
  - o Hayat Brown LLC.: Provided Office Engineering support for this project.
- ATCS CBE / DBE Activity
  - o Cube Root, Corp.: Providing an Electrical Inspector to support the project.
- Fort Myer Construction Corp. DBE Activity:
  - o Omni Excavators Inc.
  - o Den United LLC.

## 10. ACCIDENTS / INCIDENTS

- None
- 

## 11. PHOTOS OF WORK PERFORMED THIS PERIOD





*Installation of Fire Hydrant at 14<sup>th</sup> and Swann*



*Installation of 8" Water Main on T Street on Westside*





*Installation of Traffic Controller Cabinet at P Street*



*Installation of PCC Base at 14<sup>th</sup> and T Street*





*Installation Traffic Signal Pole at the NW Corner of 14<sup>th</sup> and Q Street*



*Removal of Streetcar Tracks at 14<sup>th</sup> and U Street*