

**14<sup>th</sup> Street Streetscape Project N.W.**  
**From Thomas Circle to Florida Ave**  
**DC Contract No.: DCKA-2016-C-0043**

**FAP No.: STP-2016 (054)**

---

**CONSTRUCTION MANAGER'S**  
**WEEKLY PROGRESS REPORT**  
**11/19/2018 – 11/24/2018**

---

**Project Website:** [www.14thstreetproject.com](http://www.14thstreetproject.com)



*Placement of PCC Sidewalk at SW corner of Rhode Island Ave*

## 1. EXECUTIVE SUMMARY

### Project Description:

The scope of the construction work includes the followings:

- The removal and disposal of existing roadway pavement, curb and gutter and sidewalks, milling of existing asphalt pavement to the extents shown on plans.
- The resurfacing of existing asphalt pavement using 2" Superpave AC surface on 14<sup>th</sup> Street between Thomas Circle and Florida Ave as shown in the plans.
- The replacement of all curbs and gutters with Granite Curbs, 12" Brick Gutter, Concrete Sidewalk, Wheelchair/Bicycle Ramps, and Cobble Stone LID Paver, Bioretention Planters as shown on the plans or as directed.
- The removal and transportation to storage yard of Existing Traffic Signals and Light Poles as shown on plans. Traffic signal relocation and equipment upgrading of Traffic Signals at all intersections of 14<sup>th</sup> Street within the project limit as shown on plans.
- Streetscaping throughout the 14<sup>th</sup> Street corridor as shown in the plans.
- The installation of traffic signing and permanent pavement markings.
- Upgrading of street lighting throughout the 14<sup>th</sup> Street corridor as shown in the plans.
- Construction and upgrading of single catch basin, double catch basin, and triple catch basin.
- Construction / Upgrading of new Watermains, Fire Hydrants
- Full Reconstruction of R Street.
- Installation of new Bus Islands and bus pads as shown on the plans and as directed.
- The installation and use of erosion and sediment control measures as required.
- Mobilization and demobilization, performance of field layout, provision and maintenance of engineer's field facilities, progress photographs, and the proper maintenance of vehicular and pedestrian traffic during construction, including provision of all required construction warning and detour signs and traffic control devices.

### Work by Others

The PEPCO manhole replacement or vault adjustments activities will be done by others approved by PEPCO. The ATCS CM team will coordinate all these activities with the Contractor and PEPCO.

## 2. STATUS OF CONSTRUCTION / PROGRESS SUMMARY

### Progress Summary:

1. Omni onsite excavating and installing electrical conduits and manholes
2. DEN installing Granite Curb and Brick Gutter
3. DEN demoing and installing PCC Sidewalk
4. DEN installing Permeable Pavers (Granite Cobble Stones)
5. FMCC onsite providing MOT for Subcontractors

### CM Community Outreach Activities

1. Connected with retailers and property owners in project corridor to provide updates and address any questions or concerns.
2. Project Website is up and running. Responded to email questions that came through Project Website.

## 3. ISSUES / ACTION ITEMS

- Ongoing Issues / Items: Bus Shelter Installation, PEPCO Manhole conflicts, R/W issue at 14<sup>th</sup> and S Street

- New Issues / Items:
- Action Items: Pepeco working on conflicts (approx. 26) and give CM a report on time frame for design and corrections.
- Spoke with Carla Longshore from DDOT TDD. Need to reach back out to get assistance with Clear Channel and getting the Street Car Shelters

## 4. MEETINGS / PROJECT COORDINATION

Progress Meeting are schedule at the Field Office every Tuesday at 10:30am

## 5. DAILY WORK PERFORMED

### Monday 11/19/2018

1. Den replaced the PCC Sidewalk at the SW corner of 14<sup>th</sup> and Rhode Island
2. Den continue to install new Granite Curb and Brick Gutter
3. Omni placed backfilled and temporary Asphalt on the PVC Electrical Trenches between V and W Street
4. FMCC was onsite providing MOT for these operations

### Tuesday 11/20/2018

1. DEN continued the replacement of the PCC Sidewalk at the SW corner of 14<sup>th</sup> and Rhode Island Ave
2. DEN adjust two (2) Sewer Manholes
3. DEN continued with the new Granite Curb and Brick Gutter installation
4. Den started excavation for Bioretention Planter # 1
5. Omni started excavation for two (2) new Fire Hydrants at 14<sup>th</sup> and Church and 14<sup>th</sup> and Q Street
6. FMCC was onsite providing MOT for these operations.

### Wednesday 11/21/2018

1. Den continued placing Granite Curb at the SW corner of 14<sup>th</sup> and Rhode Island Ave
2. Den continued to work on the Biorientation Planter # 1
3. Omni continued excavation for the two (2) Fire hydrants
4. Both Omni and Den cleaned up the site for the Holiday weekend
5. FMCC was onsite providing MOT for these operations
6. All operations were stopped at 12pm due to the Holiday restrictions

### Thursday 11/22/2018

1. No work onsite today due to Holiday

### Friday 11/23/2018

1. Contractor did not request to work on this day

### Saturday 11/24/2018

1. Contractor did not request to work on this date

## 6. INSPECTION & MATERIAL TESTS PERFORMED

- None

## 7. RFI's / SUBMITTALS

- Requests For Information:
  - o We have received 14 RFIs; 13 RFIs have been answered.
- Submittals:
  - o We have received 68 Submittals; 66 Submittals have been Approved

## 8. CHANGE ORDERS/TASK ORDERS

- o None

## 9. DBE or CBE PARTICIPATION SUMMARIES

- ATCS CBE / DBE Activity:
  - o Hayat Brown LLC.: Provided Office Engineering support for this project.
- ATCS CBE / DBE Activity
  - o Cube Root, Corp.: Providing an Electrical Inspector to support the project.
- Fort Myer Construction Corp. DBE Activity:
  - o Omni Excavators Inc.
  - o Den United LLC.

## 10. ACCIDENTS / INCIDENTS

- None

## 11. PHOTOS OF WORK PERFORMED THIS PERIOD



*Placing temporary Asphalt over Electrical Trenched between W and V Street*



*Forming the concrete walls of Bioretention Planter #1*



*Installation of Combined Sewer connection pipe at the near 14<sup>th</sup> and Q Street*



*Installation of Brick Gutter SW corner of 14<sup>th</sup> and Rhode Island Ave westside*