

**14<sup>th</sup> Street Streetscape Project N.W.**  
**From Thomas Circle to Florida Ave**  
**DC Contract No.: DCKA-2016-C-0043**

**FAP No.: STP-2016 (054)**

---

**CONSTRUCTION MANAGER'S**  
**WEEKLY PROGRESS REPORT**  
**1/21/2018 – 1/26/2019**

---

**Project Website:** [www.14thstreetproject.com](http://www.14thstreetproject.com)



*Traffic Signal Foundation at the NE Corner of 14<sup>th</sup> and Q Street*

## 1. EXECUTIVE SUMMARY

### Project Description:

The scope of the construction work includes the followings:

- The removal and disposal of existing roadway pavement, curb and gutter and sidewalks, milling of existing asphalt pavement to the extents shown on plans.
- The resurfacing of existing asphalt pavement using 2" Superpave AC surface on 14<sup>th</sup> Street between Thomas Circle and Florida Ave as shown in the plans.
- The replacement of all curbs and gutters with Granite Curbs, 12" Brick Gutter, Concrete Sidewalk, Wheelchair/Bicycle Ramps, and Cobble Stone LID Paver, Bioretention Planters as shown on the plans or as directed.
- The removal and transportation to storage yard of Existing Traffic Signals and Light Poles as shown on plans. Traffic signal relocation and equipment upgrading of Traffic Signals at all intersections of 14<sup>th</sup> Street within the project limit as shown on plans.
- Streetscaping throughout the 14<sup>th</sup> Street corridor as shown in the plans.
- The installation of traffic signing and permanent pavement markings.
- Upgrading of street lighting throughout the 14<sup>th</sup> Street corridor as shown in the plans.
- Construction and upgrading of single catch basin, double catch basin, and triple catch basin.
- Construction / Upgrading of new Watermains, Fire Hydrants
- Full Reconstruction of R Street.
- Installation of new Bus Islands and bus pads as shown on the plans and as directed.
- The installation and use of erosion and sediment control measures as required.
- Mobilization and demobilization, performance of field layout, provision and maintenance of engineer's field facilities, progress photographs, and the proper maintenance of vehicular and pedestrian traffic during construction, including provision of all required construction warning and detour signs and traffic control devices.

### Work by Others

The PEPCO manhole replacement or vault adjustments activities will be done by others approved by PEPCO. The ATCS CM team will coordinate all these activities with the Contractor and PEPCO.

## 2. STATUS OF CONSTRUCTION / PROGRESS SUMMARY

### Progress Summary:

1. Omni onsite excavating and installing electrical conduits and manholes
2. Omni is excavating and installing Traffic Signal and Street Light Foundations
3. Omni excavating and installing Catch Basins and Sewer Manholes
4. Omni excavating and install new water main and Fire Hydrants for DC Water
5. FMCC Electrical Installing Traffic Signal Poles, Transformer Bases, Traffic Control Cabinets, and Pendent Poles
6. FMCC onsite providing MOT for Subcontractors

### CM Community Outreach Activities

1. Connected with retailers and property owners in project corridor to provide updates and address any questions or concerns.
2. Project Website is up and running. Responded to email questions that came through Project Website.

## 3. ISSUES / ACTION ITEMS

- Ongoing Issues / Items: ADA Building Entrance Ramp at 1541 14<sup>th</sup> Street NW
- Action Items: Pepco working on conflicts (approx. 9) and to give CM a report on time frame for design and corrections.
- Clear Channel provide a cost for removal, request a detail breakdown of cost
- Building owner does not want ramp that was built per plan as they have step inside building. Request removal.
  
- New Issues / Items: None

## 4. MEETINGS / PROJECT COORDINATION

Progress Meeting are schedule at the Field Office every Tuesday at 10:30am

## 5. DAILY WORK PERFORMED

### Monday 1/21/2019

1. Contractor did not work due to Holiday

### Tuesday 1/22/2019

1. Omni continued the installation of 2" and 4" PVC Conduit between MH79 to L96, MH79 to TS38, MH79 to HB12, MH79 to TC8
2. Omni demoed and removed the old Pendant Pole at 14<sup>th</sup> and Q Street
3. FMCC Electrical installed Pendant Pole at 14<sup>th</sup> and Q Street
4. FMCC was onsite providing MOT for these operations

### Wednesday 1/23/2019

1. Omni excavated and installed two (2) manhole (MH82, MH80)
2. Omni continued to install 2" and 4" PVC Conduit between MH82 to L98, MH21 to TS14, M36 to TS19, P05 to TC4
3. Omni excavated and installed new Traffic Signal Foundation TS14, TS18, TS19
4. Omni excavated and installed the Traffic Cabinet Foundation for TC4
5. DEN began excavation and installation of borrow embankment at the NE Corner of 14<sup>th</sup> and Q
6. FMCC Electrical was onsite installing 150 Watt LEDs for L44, and L45
7. FMCC was onsite providing MOT for these operations

### Thursday 1/24/2019

1. Contractor did not work due to inclement weather

### Friday 1/25/2019

1. Omni continued to place 2" and 4" PVC Conduit between M77 to C62, MH79 to L96, MH81 to TS41
2. DEN formed and placed three (3) ADA Ramps
3. Den continued to place GAB, Granite Curb, Brick Sidewalk between Q Street and Corcoran Street
4. FMCC was on site providing MOT

**Saturday 1/26/2019**

1. Omni backfilled at the NE Corner of 14<sup>th</sup> and U and the SE Corner of 14<sup>th</sup> and U Street
2. Omni pulled the steel plate in the intersection of 14<sup>th</sup> and U Street and placed temporary wedges over the PCC Base
3. FMCC Electrical complete two (2) Temporary Traffic Signals at NW Corner 14<sup>th</sup> and R, and two (2) Temporary Traffic Signals at NE Corner 14<sup>th</sup> and Q Street
4. FMCC Electrical began the construction of the Temporary Signals at the SW Corner of 14<sup>th</sup> and R Street
5. FMCC was on site providing MOT

## 6. INSPECTION & MATERIAL TESTS PERFORMED

- None

## 7. RFI's / SUBMITTALS

- Requests For Information:
  - o We have received 18 RFIs; 17 RFIs have been answered.
- Submittals:
  - o We have received 72 Submittals; 71 Submittals have been Approved

## 8. CHANGE ORDERS/TASK ORDERS

- o CM Task Order Modification submitted to DDOT for time extension was approved

## 9. DBE or CBE PARTICIPATION SUMMARIES

- ATCS CBE / DBE Activity:
  - o Hayat Brown LLC.: Provided Office Engineering support for this project.
- ATCS CBE / DBE Activity:
  - o Cube Root, Corp.: Providing an Electrical Inspector to support the project.
- Fort Myer Construction Corp. DBE Activity:
  - o Omni Excavators Inc.
  - o Den United LLC.

## 10. ACCIDENTS / INCIDENTS

- None
- 

## 11. PHOTOS OF WORK PERFORMED THIS PERIOD





*Installation of Granite Curb between Q Street and Corcoran Street*



*Placement of PCC Base at 14<sup>th</sup> and T*





*Sewer Manhole Adjustment at 14<sup>th</sup> and Q Street*



*Compaction Testing of Aggregate Base Material*





*ADA Ramp placement at the NE Corner of 14<sup>th</sup> and Q Street*



*Placing Backfill at the NE Corner of 14<sup>th</sup> and U Street*