

**14<sup>th</sup> Street Streetscape Project N.W.**  
**From Thomas Circle to Florida Ave**  
**DC Contract No.: DCKA-2016-C-0043**

**FAP No.: STP-2016 (054)**

---

**CONSTRUCTION MANAGER'S**  
**WEEKLY PROGRESS REPORT**  
**3/25/2019 – 3/30/2019**

---

**Project Website:** [www.14thstreetproject.com](http://www.14thstreetproject.com)



*Installation of Granite Cobble Stone around Tree Box Area on U Street*

## 1. EXECUTIVE SUMMARY

### Project Description:

The scope of the construction work includes the followings:

- The removal and disposal of existing roadway pavement, curb and gutter and sidewalks, milling of existing asphalt pavement to the extents shown on plans.
- The resurfacing of existing asphalt pavement using 2" Superpave AC surface on 14<sup>th</sup> Street between Thomas Circle and Florida Ave as shown in the plans.
- The replacement of all curbs and gutters with Granite Curbs, 12" Brick Gutter, Concrete Sidewalk, Wheelchair/Bicycle Ramps, and Cobble Stone LID Paver, Bioretention Planters as shown on the plans or as directed.
- The removal and transportation to storage yard of Existing Traffic Signals and Light Poles as shown on plans. Traffic signal relocation and equipment upgrading of Traffic Signals at all intersections of 14<sup>th</sup> Street within the project limit as shown on plans.
- Streetscaping throughout the 14<sup>th</sup> Street corridor as shown in the plans.
- The installation of traffic signing and permanent pavement markings.
- Upgrading of street lighting throughout the 14<sup>th</sup> Street corridor as shown in the plans.
- Construction and upgrading of single catch basin, double catch basin, and triple catch basin.
- Construction / Upgrading of new Watermains, Fire Hydrants
- Full Reconstruction of R Street.
- Installation of new Bus Islands and bus pads as shown on the plans and as directed.
- The installation and use of erosion and sediment control measures as required.
- Mobilization and demobilization, performance of field layout, provision and maintenance of engineer's field facilities, progress photographs, and the proper maintenance of vehicular and pedestrian traffic during construction, including provision of all required construction warning and detour signs and traffic control devices.

### Work by Others

The PEPCO manhole replacement or vault adjustments activities will be done by others approved by PEPCO. The ATCS CM team will coordinate all these activities with the Contractor and PEPCO.

## 2. STATUS OF CONSTRUCTION / PROGRESS SUMMARY

### Progress Summary:

1. Omni onsite excavating and installing electrical conduits and manholes
2. Omni is excavating and installing Traffic Signal and Street Light Foundations
3. Omni excavating and installing Catch Basins and Sewer Manholes
4. Omni excavating and install new water main and Fire Hydrants for DC Water
5. Den installing PCC Sidewalk, Granite Curb, Brick Gutter, ADA Ramps
6. FMCC excavated and replaced PCC Pavement
7. FMCC Electrical Installing Traffic Signal Poles, Transformer Bases, Traffic Control Cabinets, and Pendent Poles
8. FMCC onsite providing MOT for Subcontractors

### CM Community Outreach Activities

1. Connected with retailers and property owners in project corridor to provide updates and address any questions or concerns.
2. Project Website is up and running. Responded to email questions that came through Project Website.

### 3. ISSUES / ACTION ITEMS

- Ongoing Issues / Items: Pepco working on conflicts (approx. 12) and to give CM a report on time frame for design and corrections.
- Bus Shelter Removal – DDOT working on cost / budget
- Action Items:
- New Issues / Items: None

### 4. MEETINGS / PROJECT COORDINATION

Progress Meeting are schedule at the Field Office every Tuesday at 10:30am

### 5. DAILY WORK PERFORMED

#### Monday 3/25/2019

1. FMCC continue with the PCC Pavement Repair between V Street and W Street
2. DEN excavated and placed backfill for the Bump Out at 14<sup>th</sup> and Riggs
3. Omni excavated and encased 2" and 4" PVC Conduit between M108 to TS5, M108 to TS53, M108 to HB15, P06A to C40A
4. Omni formed and poured one (1) Traffic Signal Foundation (TS52)
5. FMCC was onsite providing MOT for these operations

#### Tuesday 3/26/2019

1. Omni placed Backfill, Aggregate Base, and PCC Base between C36 to L61, C38 to L62, C41 to L65, C42 to L67, C44 to L69, M56 to M58
2. Omni formed and poured one (1) Street Light foundation (L124)
3. Omni excavated and installed 2" and 4" PVC Conduit between M108 to TC11, M108 to L124
4. Omni excavated and installed CB-32 (14<sup>th</sup> and U Street)
5. FMCC continued the PCC Pavement Repair between W and V Street
6. DEN placed PCC Sidewalk and two (2) ADA Ramps at the NE corner of 14<sup>th</sup> and Riggs
7. FMCC was onsite providing MOT for these operations

#### Wednesday 3/27/2019

1. FMCC continued the PCC Pavement repair between Florida and W Street
2. DEN excavated and backfilled the Bump Out at the SW Corner of 14<sup>th</sup> and V Street
3. Omni installed one (1) Fire Hydrant at 14<sup>th</sup> and U Street
4. Omni installed the 15" PCC Connection pipe at 14<sup>th</sup> and U Street
5. Omni placed Backfill, Aggregate Base, and PCC Base between C42 to L67, C44 to L69
6. Omni formed and poured two (2) Traffic Signal / Street Light Foundations (L123, TS57)
7. Omni excavated and installed 2" and 4" PVC Conduit between M105 to L123, M105 to TS57
8. FMCC was onsite providing MOT for these operations

#### Thursday 3/28/2019

1. Omni formed and poured five (5) Traffic Signal / Street Light Foundations (L73, TS29, TS31, L112, TS50)
2. Omni excavated and installed 2" and 4" PVC Conduit between M55 to M59, M61 to TS29, M59 to L73, C47 to TS31, M98 to TS50
3. DEN placed PCC Sidewalk and two (2) ADA Ramps at the SW corner of 14<sup>th</sup> and V Street
4. FMCC continued PCC Pavement Repair between V and W Street
5. Omni abandoned the existing connection pipe at 14<sup>th</sup> and U Street
6. FMCC was onsite providing MOT for these operations

## Friday 3/29/2019

1. DEN installed Granite Cobble Stone, Observation Well around the Tree Box area on the Northside of U Street
2. FMCC Electrical completed the Temporary Traffic Signals for L72, TS30, T56
3. FMCC removed the Street Light Pole and Luminaire for R54
4. FMCC continued PCC Pavement Repairs between Florida and W Street
5. Omni demoed four (4) Traffic Signal / Street Light Foundations
6. FMCC was onsite providing MOT for these operations

## Saturday 3/30/2019

1. FMCC did not request to work today

## 6. INSPECTION & MATERIAL TESTS PERFORMED

- QA/QC was onsite performing compaction testing of backfill and aggregate base material

## 7. RFI's / SUBMITTALS

- Requests For Information:
  - o We have received 21 RFIs; 19 RFIs have been answered.
- Submittals:
  - o We have received 75 Submittals; 73 Submittals have been Approved

## 8. CHANGE ORDERS/TASK ORDERS

- o CM Task Order Modification submitted to DDOT for time extension was approved

## 9. DBE or CBE PARTICIPATION SUMMARIES

- ATCS CBE / DBE Activity:
  - o Hayat Brown LLC.: Provided Office Engineering and Inspection support for this project.
- Fort Myer Construction Corp. DBE Activity:
  - o Omni Excavators Inc.
  - o Den United LLC.

## 10. ACCIDENTS / INCIDENTS

## 11. PHOTOS OF WORK PERFORMED THIS PERIOD



*Installation Bump Out at 14<sup>th</sup> and Riggs Street*



*ADA Ramp at the NE Corner of 14<sup>th</sup> and Riggs*



*PCC Pavement Repair between Florida and W Street*



*Installation of Gate Valve for New Fire Hydrant at 14<sup>th</sup> and U Street*



*Demo of existing Catch Basin and Connection Pipe*



*Installation 2" and 4" PVC Electrical Conduit*