

14th Street Streetscape Project N.W.
From Thomas Circle to Florida Ave
DC Contract No.: DCKA-2016-C-0043

FAP No.: STP-2016 (054)

CONSTRUCTION MANAGER'S
WEEKLY PROGRESS REPORT
07/02/2018 – 07/07/2018

Project Website: www.14thstreetproject.com



Adjusting Catch Basin Top between N Street and Rhode Island Ave Eastside

1. EXECUTIVE SUMMARY

Project Description:

The scope of the construction work includes the followings:

- The removal and disposal of existing roadway pavement, curb and gutter and sidewalks, milling of existing asphalt pavement to the extents shown on plans.
- The resurfacing of existing asphalt pavement using 2" Superpave AC surface on 14th Street between Thomas Circle and Florida Ave as shown in the plans.
- The replacement of all curbs and gutters with Granite Curbs, 12" Brick Gutter, Concrete Sidewalk, Wheelchair/Bicycle Ramps, and Cobble Stone LID Paver, Bioretention Planters as shown on the plans or as directed.
- The removal and transportation to storage yard of Existing Traffic Signals and Light Poles as shown on plans. Traffic signal relocation and equipment upgrading of Traffic Signals at all intersections of 14th Street within the project limit as shown on plans.
- Streetscaping throughout the 14th Street corridor as shown in the plans.
- The installation of traffic signing and permanent pavement markings.
- Upgrading of street lighting throughout the 14th Street corridor as shown in the plans.
- Construction and upgrading of single catch basin, double catch basin, and triple catch basin.
- Construction / Upgrading of new Watermains, Fire Hydrants
- Full Reconstruction of R Street.
- Installation of new Bus Islands and bus pads as shown on the plans and as directed.
- The installation and use of erosion and sediment control measures as required.
- Mobilization and demobilization, performance of field layout, provision and maintenance of engineer's field facilities, progress photographs, and the proper maintenance of vehicular and pedestrian traffic during construction, including provision of all required construction warning and detour signs and traffic control devices.

Work by Others

The PEPCO manhole replacement or vault adjustments activities will be done by others approved by PEPCO. The ATCS CM team will coordinate all these activities with the Contractor and PEPCO.

2. STATUS OF CONSTRUCTION / PROGRESS SUMMARY

Progress Summary:

1. Omni onsite excavating and installing electrical conduits and manholes
2. Omni adjusting and installing Catch Basins
3. FMCC onsite providing MOT for Omni

CM Community Outreach Activities

1. Connected with retailers and property owners in project corridor to provide updates and address any questions or concerns.
2. Project Website is up and running. Responded to email questions that came through Project Website.

3. ISSUES / ACTION ITEMS

- Ongoing Issues / Items: Pepco manhole conflict with Bus Island

- New Issues / Items: Triple Catch Basin at P Street

- Action Items: Pepco and PSI to attend Progress Meeting on July 3, 2018. Pepco scheduling to look at conflict and give CM a report on time frame

4. MEETINGS / PROJECT COORDINATION

Progress Meeting are scheduled at the Field Office every Tuesday at 10:30am

Meeting to be held on 6/30/18 with Whitman-Walker Clinic to discuss their schedule and review the Streetscape of their plans to see if they match what we are placing / or what we have planned for that area.

5. DAILY WORK PERFORMED

Monday 07/02/2018

1. Omni installed MH-74
2. FMCC was onsite providing MOT for this operation

Tuesday 07/03/2018

1. Contractor cancelled operation due to holiday restrictions

Wednesday 07/04/2018

1. 4th of July Holiday

Thursday 07/05/2018

1. Omni saw cut between Thomas Circle and Rhode Island on the westside for the laterals
2. Omni also saw cut between MH 75 to MH 111 between Wallach and U Street
3. Omni rewelded and pinned the steel plate between Wallach and U Street
4. FMCC was onsite providing MOT for these operations

Friday 07/06/2018

1. Omni onsite installing 2" and 4" PVC Conduit between C60 to MH-74, and MH-76 to C60
2. Omni placed RC-6 backfill and 6" Aggregate Base Material between Wallach and U Street
3. Omni placed Class E PCC concrete as PCC base over approved Aggregate Base Material.
4. Omni removed old catch basin and excavated on the SE corner of P Street for new Double catch basin
5. FMCC was onsite providing MOT for these operations.

Saturday 07/07/2018

1. Omni installed the Double catch basin on the SE corner of P Street and excavated and installed Single catch basin CB-10 between P Street and Q Street

6. INSPECTION & MATERIAL TESTS PERFORMED

- N/A

7. RFI's / SUBMITTALS

- Requests For Information:
 - o We have received 8 RFIs; 7 RFIs have been answered.
- Submittals:
 - o We have received 58 Submittals; 55 Submittals have been Approved

8. CHANGE ORDERS/TASK ORDERS

- o None

9. DBE or CBE PARTICIPATION SUMMARIES

- ATCS CBE / DBE Activity:
 - o Hayat Brown LLC.: Provided Office Engineering support for this project.
- ATCS CBE / DBE Activity
 - o Cube Root, Corp.: Providing an Electrical Inspector to support the project.
- Fort Myer Construction Corp. DBE Activity:
 - o Omni Excavators Inc.

10. ACCIDENTS / INCIDENTS

- None

11. PHOTOS OF WORK PERFORMED THIS PERIOD



Saw Cutting between Thomas Circle and N Street on the Westside



Installation of Manhole on T Street on the Eastside



Rewelding Steel Plates between Wallach and U Street



Installation of the Double Catch Basin on SE Corner of P Street