

14th Street Streetscape Project N.W.
From Thomas Circle to Florida Ave
DC Contract No.: DCKA-2016-C-0043

FAP No.: STP-2016 (054)

CONSTRUCTION MANAGER'S
WEEKLY PROGRESS REPORT
12/17/2018 – 12/22/2018

Project Website: www.14thstreetproject.com



Placement of PCC Sidewalk at the SE Corner of 14th and P Street

1. EXECUTIVE SUMMARY

Project Description:

The scope of the construction work includes the followings:

- The removal and disposal of existing roadway pavement, curb and gutter and sidewalks, milling of existing asphalt pavement to the extents shown on plans.
- The resurfacing of existing asphalt pavement using 2" Superpave AC surface on 14th Street between Thomas Circle and Florida Ave as shown in the plans.
- The replacement of all curbs and gutters with Granite Curbs, 12" Brick Gutter, Concrete Sidewalk, Wheelchair/Bicycle Ramps, and Cobble Stone LID Paver, Bioretention Planters as shown on the plans or as directed.
- The removal and transportation to storage yard of Existing Traffic Signals and Light Poles as shown on plans. Traffic signal relocation and equipment upgrading of Traffic Signals at all intersections of 14th Street within the project limit as shown on plans.
- Streetscaping throughout the 14th Street corridor as shown in the plans.
- The installation of traffic signing and permanent pavement markings.
- Upgrading of street lighting throughout the 14th Street corridor as shown in the plans.
- Construction and upgrading of single catch basin, double catch basin, and triple catch basin.
- Construction / Upgrading of new Watermains, Fire Hydrants
- Full Reconstruction of R Street.
- Installation of new Bus Islands and bus pads as shown on the plans and as directed.
- The installation and use of erosion and sediment control measures as required.
- Mobilization and demobilization, performance of field layout, provision and maintenance of engineer's field facilities, progress photographs, and the proper maintenance of vehicular and pedestrian traffic during construction, including provision of all required construction warning and detour signs and traffic control devices.

Work by Others

The PEPCO manhole replacement or vault adjustments activities will be done by others approved by PEPCO. The ATCS CM team will coordinate all these activities with the Contractor and PEPCO.

2. STATUS OF CONSTRUCTION / PROGRESS SUMMARY

Progress Summary:

1. Omni onsite excavating and installing electrical conduits and manholes
2. Omni is excavating and installing Traffic Signal and Street Light Foundations
3. Omni is installing and abandoning Fire Hydrants
4. DEN installing Granite Curb and Brick Gutter
5. DEN demoing and installing PCC Sidewalk
6. DEN installing Permeable Pavers (Granite Cobble Stones)
7. FMCC Electrical installing TEC Cabinets, Traffic Signal Poles, Transformer Bases, and Pendent Poles
8. FMCC onsite providing MOT for Subcontractors

CM Community Outreach Activities

1. Connected with retailers and property owners in project corridor to provide updates and address any questions or concerns.
2. Project Website is up and running. Responded to email questions that came through Project Website.

3. ISSUES / ACTION ITEMS

- Ongoing Issues / Items: Bus Shelter Removal, PEPCO Manhole conflicts

- New Issues / Items:

- Action Items: Pepco working on conflicts (approx. 9) and give CM a report on time frame for design and corrections.

- Clear Channel provide a cost for removal, still waiting on the disconnect cost

4. MEETINGS / PROJECT COORDINATION

Progress Meeting are schedule at the Field Office every Tuesday at 10:30am

5. DAILY WORK PERFORMED

Monday 12/17/2018

1. Den continued to demo and replace the Granite Curb and Brick Gutter between P Street and Q Street on the Eastside
2. Den poured the ADA ramp at the SE corner of P Street
3. Omni continued to excavate and install 2" and 4" PVC Conduit between C66A to MH-91, MH-85 to C66, and MH-90 to P12
4. Omni installed manhole MH-90
5. FMCC was onsite providing MOT for these operations

Tuesday 12/18/2018

1. Den continued the replacement of the PCC Sidewalk, Brick Gutter between P Street and Q Street
2. Den began excavating and placing the Observation Wells in the Tree Box zones per plan
3. Den began to install the Granite Cobble Stone between P and Q Street per plan
4. Omni continued to excavate and place 4" a 2" and 4" PVC conduit between MH-85 to C66, and MH-84 to C66
5. FMCC was onsite providing MOT for these operations.

Wednesday 12/19/2018

1. Omni continued with the electrical trench excavation between V Street and U Street
2. Omni also backfilled and Aggregate Base Material that was tested prior to placing PCC Base
3. Den complete the PCC sidewalk at the SE corner of 14th and P Street
4. Den also continued to place Brick Gutter P Street and Q Street
5. FMCC was onsite providing MOT for these operations

Thursday 12/20/2018

1. Den continued placement of PCC Sidewalk, Brick Gutter, and Granite Curb between P Street and Q Street on the Eastside
2. Den poured the ADA Ramps at the NE corner of 14th and P Street
3. Omni placed the Traffic Signal Pole Foundation at the NE corner of P Street
4. Omni continue installing 2" and 4" PVC Conduit between MH-84 to C65, and MH-84 to C64

5. FMCC was onsite providing MOT for these operations

Friday 12/21/2018

1. FMCC was on site cleaning up the work zones and MOT
2. All other activities were cancelled due to inclement weather

Saturday 12/22/2018

1. FMCC was on site with DDOT ITS to place the Traffic Control Cabinet at the SW corner of P Street onto a Temporary Foundation
2. Omni was onsite between U and V Street removing steel plates and placing temporary asphalt
3. FMCC was on site providing MOT for these operations

6. INSPECTION & MATERIAL TESTS PERFORMED

- None

7. RFI's / SUBMITTALS

- Requests For Information:
 - o We have received 15 RFIs; 14 RFIs have been answered.
- Submittals:
 - o We have received 68 Submittals; 68 Submittals have been Approved

8. CHANGE ORDERS/TASK ORDERS

- o CM Task Order Modification submitted to DDOT for time extension

9. DBE or CBE PARTICIPATION SUMMARIES

- ATCS CBE / DBE Activity:
 - o Hayat Brown LLC.: Provided Office Engineering support for this project.
- ATCS CBE / DBE Activity
 - o Cube Root, Corp.: Providing an Electrical Inspector to support the project.
- Fort Myer Construction Corp. DBE Activity:
 - o Omni Excavators Inc.
 - o Den United LLC.

10. ACCIDENTS / INCIDENTS

- None
-

11. PHOTOS OF WORK PERFORMED THIS PERIOD



Placing ADA Ramp at the SE Corner of 14th and P Street



Installation of Granite Cobble Stone between Rhode Island and P Street



Placement of PCC Sidewalk at the NE Corner of 14th and P Street



Forming of the Traffic Signal Foundation at the NE corner of P Street



DDOT Technician working on the Traffic Control Cabinet for the relocation at SW corner of P Street



Traffic Control Cabinet on Temporary Base at the SW Corner of P Street