

**14<sup>th</sup> Street Streetscape Project N.W.**  
**From Thomas Circle to Florida Ave**  
**DC Contract No.: DCKA-2016-C-0043**

**FAP No.: STP-2016 (054)**

**CONSTRUCTION MANAGER'S**  
**WEEKLY PROGRESS REPORT**  
**10/07/2018 – 10/13/2018**

**Project Website: [www.14thstreetproject.com](http://www.14thstreetproject.com)**



*Installation of Manhole and Electrical Conduit at the NW Corner of 14th and P Street*

## 1. EXECUTIVE SUMMARY

### Project Description:

The scope of the construction work includes the followings:

- The removal and disposal of existing roadway pavement, curb and gutter and sidewalks, milling of existing asphalt pavement to the extents shown on plans.
- The resurfacing of existing asphalt pavement using 2" Superpave AC surface on 14<sup>th</sup> Street between Thomas Circle and Florida Ave as shown in the plans.
- The replacement of all curbs and gutters with Granite Curbs, 12" Brick Gutter, Concrete Sidewalk, Wheelchair/Bicycle Ramps, and Cobble Stone LID Paver, Bioretention Planters as shown on the plans or as directed.
- The removal and transportation to storage yard of Existing Traffic Signals and Light Poles as shown on plans. Traffic signal relocation and equipment upgrading of Traffic Signals at all intersections of 14<sup>th</sup> Street within the project limit as shown on plans.
- Streetscaping throughout the 14<sup>th</sup> Street corridor as shown in the plans.
- The installation of traffic signing and permanent pavement markings.
- Upgrading of street lighting throughout the 14<sup>th</sup> Street corridor as shown in the plans.
- Construction and upgrading of single catch basin, double catch basin, and triple catch basin.
- Construction / Upgrading of new Watermains, Fire Hydrants
- Full Reconstruction of R Street.
- Installation of new Bus Islands and bus pads as shown on the plans and as directed.
- The installation and use of erosion and sediment control measures as required.
- Mobilization and demobilization, performance of field layout, provision and maintenance of engineer's field facilities, progress photographs, and the proper maintenance of vehicular and pedestrian traffic during construction, including provision of all required construction warning and detour signs and traffic control devices.

### Work by Others

The PEPCO manhole replacement or vault adjustments activities will be done by others approved by PEPCO. The ATCS CM team will coordinate all these activities with the Contractor and PEPCO.

## 2. STATUS OF CONSTRUCTION / PROGRESS SUMMARY

### Progress Summary:

1. Omni onsite excavating and installing electrical conduits
2. Omni adjusting and installing Catch Basins and 15" PCC Connection Pipes
3. Omni excavating and installing Street Light and Traffic Signal Foundations
4. Excel onsite removing Trees
5. FMCC onsite providing MOT for Subcontractors

### CM Community Outreach Activities

1. Connected with retailers and property owners in project corridor to provide updates and address any questions or concerns.
2. Project Website is up and running. Responded to email questions that came through Project Website.

## 3. ISSUES / ACTION ITEMS

- Ongoing Issues / Items: Bus Shelter Removal / Installation, PEPCO Manhole conflicts

- New Issues / Items:
- Action Items: Pepco working on conflicts (approx. 26) and give CM a report on time frame for design and corrections.
- Spoke with Carla Longshore from DDOT TDD. Need to reach back out to get assistance with Clear Channel and getting the Street Car Shelters

## 4. MEETINGS / PROJECT COORDINATION

Progress Meeting are schedule at the Field Office every Tuesday at 10:30am

## 5. DAILY WORK PERFORMED

### Monday 10/08/2018

1. Contractor cancelled activities due to Holiday restriction of only being allowed to work behind barrier

### Tuesday 10/09/2018

1. Omni continued to excavate and install 2" and 4" PVC conduit between MH-23 to TS15, MH-05 to TS-02, MH-23 to L32, MH-23 to TS16
2. Omni installed one (1) Manhole MH-23
3. Omni formed and poured two (2) Traffic Signal Foundation TS15, and TS02
4. FMCC was onsite providing MOT for these operations

### Wednesday 10/10/2018

1. Omni saw cut for the electrical manholes and conduit runs between MH-109 to MH-100 at 14<sup>th</sup> and Florida Ave
2. Omni backfilled around MH-23 and the electrical trenches at 14<sup>th</sup> and P Street
3. Excel was onsite to remove two (2) tree by 14<sup>th</sup> and Q Street on the Westside
4. FMCC was onsite providing MOT for these operations

### Thursday 10/11/2018

1. Excel was onsite grinding and removing the tree stump at the previous tree location by 14<sup>th</sup> and Q Street on the Westside
2. All other activities were cancelled due to inclement weather

### Friday 10/12/2018

1. Omni installed and encased 2" and 4" PVC Conduit between MH-15 to L24, MH-21 to L31, MH-15 to T10
2. Omni formed and poured one (1) Traffic Signal Foundation TS10, and one (1) Street Light Foundation L24
3. FMCC was onsite providing MOT for These operations

## Saturday 10/13/2018

1. FMCC Electrical was onsite to Transfer the Traffic Control Cabinet onto a Temporary Base TC1 at the SW corner of 14<sup>th</sup> and N Street
2. FMCC Electrical installed three (3) Transformer Bases onto Traffic Signal and Pendent poles foundations previously poured L08, TS02, L09
3. FMCC Electrical install sixteen (16) 100-watt LED and Globes on the Twin 20 Street Light Poles L75, L77, L78, L90, L91, L126, L127, and L128
4. FMCC was onsite proving MOT / Flagging for the N Street operation while the traffic Signals were out
5. Clear Channel had a subcontractor onsite removing the Bus Shelters at 14<sup>th</sup> and Rhode Island and between Thomas Circle and N Street

### 6. INSPECTION & MATERIAL TESTS PERFORMED

- 10/12/18 9.0 CY of Class B Concrete Air 5.0%, Slump 5.0", a set of cylinders were made

### 7. RFI's / SUBMITTALS

- Requests For Information:
  - o We have received 12 RFIs; 11 RFIs have been answered.
- Submittals:
  - o We have received 65 Submittals; 63 Submittals have been Approved

### 8. CHANGE ORDERS/TASK ORDERS

- o None

### 9. DBE or CBE PARTICIPATION SUMMARIES

- ATCS CBE / DBE Activity:
  - o Hayat Brown LLC.: Provided Office Engineering support for this project.
- ATCS CBE / DBE Activity
  - o Cube Root, Corp.: Providing an Electrical Inspector to support the project.
- Fort Myer Construction Corp. DBE Activity:
  - o Omni Excavators Inc.

### 10. ACCIDENTS / INCIDENTS

- None



## 11. PHOTOS OF WORK PERFORMED THIS PERIOD



*Removal of the Stumps at 14<sup>th</sup> and Q Street*





*Demoling for installation of the manhole on Westside of Florida Ave and 14<sup>th</sup> Street*



*Clear Channel Subcontractor removing Bus Shelter at 14<sup>th</sup> and Rhode Island*



*PEPCO, DDOT, and FMCC working on the Transfer of the Traffic Control Cabinet at N Street*



*Installation of the Transformer Bases onto New Traffic Signal / Pendent Poles*



*Installing the 100-watt LED and Globes on the Twin 20 Street Light Poles*